

Parasi-Damoderpur Path Ke (Rampur -
Pokhri Se) To South West Yagya
tola + 1/2 R.

Schedule XLV-Form No. 134v

कार्यालयक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, मडौरा

DIVISION

MARHAURA

SUB-DIVISION

Jai Ganga Maiya

MEASUREMENT BOOK

925

Record Measurements

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- Parasi-Damodarapur PMGSY Path					
(Rampur Pokhar) se South-west					
Yadav Pota take.					
Agency - Jay Ganga Maiya					
Agreement - 16/MMGSY-Gen/SBI/2020-21					
DOA - 26.06.2020					
DOE - 25.06.2021.					

① Selling out Pillars	01 Km
② Clearing & Grubbing -	
1000 X 6.00 m (av) - 6000 m ²	
Say	0.60 Hec
③ Box cutting (Beside of pcc for Rigid road)	
2 X 6 X 30 m X 0.375 m (av) X 0.100 =	13.50
2 X 1 X 20 m X 0.375 m (av) X 0.100 =	1.50
2 X -	15.00 m ³
④ Subgrade for Rigid road.	
5 X 30 m X 5.00 (av) X 0.30 (av) =	225.00 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ GSB Gr-I in Rigid road					
Box cutting area -					
1x 30x 0.375x 0.100 =				1.125	
1x 20x 0.375x 0.100 =				0.75	
6x 30x 0.375x 0.100 =				6.75	
1x 20x 0.375x 0.100 =				0.75	
Profile correction -				9.375	
6x 1.20x 1.60x 0.100 =				1.15	
8x 6.00x 0.80x 0.100 =				3.84	
5x 0.900x 1.80x 0.10 =				0.81	
8x 1.20x 1.50x 0.10 =				1.44	
9x 1.60x 2.20x 0.10 =				3.17	
Full width -					
3x 30x 3.75x 0.100 =				33.75	
2x 30x 3.75x 0.100 =				22.50	
GSB-I 6x 30x 3.75x 0.100 =				85.41 m³	
				76.03 m ³	
⑥ WBM Gr-II in Rigid road.					
3x 30x 3.75x 0.075 =				25.31	
2x 30x 3.75x 0.075 =				16.88	
6x 30x 3.75x 0.075 =				50.63	
1x 20x 3.75x 0.075 =				5.63	
Total qty.				98.45 m ³	

[illegible]

Est on a/c Bill

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Parasi - Damodarpur PMGSY Path					
(Rampur Pokhar) se South-west					
Yadav Bdr.					
Agency - Jay Ganga Majra					
Agreement - 16/MMGSY(Gen)/SBD/2020-21					
DOA - 26.06.2020					
DOE - 25.06.2021					
① Setting out Pillar (P1, item 01)					
Qty 1.00 km @ Rs 6592.95/km = Rs 6593.00					
② Clearing & Grubbing (P1, item 02)					
Qty 0.60 Hec @ Rs 49809.13/Hec = Rs 29885.00					
③ Box Culling (P1, item 03)					
Qty 15.00 m ³ @ Rs 82.01/m ³ = Rs 1230.00					
④ Subgrade (Rigid road) P-01					
Qty 225.00 m ³ @ Rs 226.38/m ³ = Rs 50936.00					
⑤ GSB-Gr I (P02, item 05)					
Qty 85.41 76.03 m ³ @ Rs 3376.66/m ³ = Rs 288401.00 Rs 256727.00					
⑥ WBM Gr III (P02, item 06)					
Qty 98.45 m ³ @ Rs 4265.33/m ³ = Rs 419922.00					
⑦ PCC M30 in Pavement (P03)					
Qty 244.20 m ³ @ Rs 8382.17/m ³ = Rs 2046926.00					
					Rs 2843893.00
					Rs 2812219.00
21/05/2021 TE 26/05/2021 20/9/23					