

सिंहगंगा सिंह

MB No:- 2668

MMGSy

Schedule XIV-Form No. 134

सिंहगंगा सिंह

Rural Work Department Works DIVISION
SAHARSA

Rural Work SUB-DIVISION
CHURBHAZAR

MEASUREMENT BOOK

Ranpur Saharansagar Baghat House To PMGSy

Name of work -

1

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Road From Rampur					
Satya Narayan Bagat lease					
to PMGSY Main Satak					
Morch V/S Barkhman to G.					
under Sausbagan Block					
Agency:- Rajang Singh.					
Agreement No. 4333D/MHGSY/20-21					
Agreement Rate - 10% Below					
Length of Road 1.5 Km CC-750 BT-750					
Agreement Value - 1,236,060 = 00.					
Date of Commencement - 09.09.2020					
Date of Completion - 08.09.2021					
Date of Entry - 24.11.2020					
Box - 1.0 No HD - 3.0 Nos.					
① Setting out pillar					
- - - - E/C					
④ Benchmark 2.0 Nos.					
⑤ Reference pillar 6.0 Nos.					
② Clearing & Grubbing of Road					
Land					
2 18 30 3.50 = 3780					
2 12 30 3.50 = 2520					
2 20 30 3.50 = 4200					

Continuation

Qty = 10500

Qty 1.05 + 19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	① Rs	6033.01/m ²	Rs:		2401/-
24/ Pro. RCC Pipe N.P. 3 Pipe					
Qty 222.50 RM (wide T.M.B. by - 47)					
	① Rs	3947.86/RM	Rs:		88827/-
25/ Pro. & Laying Pipe duct					
Qty - 4.0 RM (wide T.M.B. by - 47)					
	① Rs	929.63/RM	Rs:		37185/-
26/ Pro. Dismantling Existing					
Qty - 24.75 m ³ (wide T.M.B. by - 47)					
	① Rs	231.77/m ³	Rs:		5736/-
			Rs:	9110549/-	
Add G.T.L.C. ①	13/-	(+)	Rs:	1184371/-	
Add S.Fee ①	10/-	(+)	Rs:	130926/-	
			Rs:	10425846/-	
Less 10% Below as per Ass			(-) Rs:	1042585/-	
			Rs:	9383261/-	
Less previous Payment			(-) Rs:	8297688/-	
Less "			(-) Rs:	434228/-	
			Total Rs:	651345/-	
Paid by 11/04/2023 JB					
Accepted 19-04-2023 AE					

Memo of 6th on A/c Bill
 and by cheque Letter No:- 49DT-13.4.23

Amount-325671=0

53

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work done value				9388	26/00
Less Previous Pay				8231	9/16=0
Payable Amt Rs				6513	45=02
Limit as per Bill				325	671=00
1% S.D Rs				26	054=00
1% S.D Rs				32	52=00
1% C.D Rs				32	52=00
1% I.Tax Rs				32	52=00
1% Less Rs				32	52=00
Payable Rs				28	6589=00
Grand Total Rs				325	671=00

Passed for Rs-325671=0 Rupees
 Three lac Twentyfive thousand
 Six hundred seventyone only.

21/4/23
 Divisional Accounts Officer-I
 Rural Work Department
 Works Division, Saharsa

21-04-2023
 Executive Engineer
 R.W.D. Works Division
 Saharsa