

3054(M/R)Pur: Chaux to Pipra
Khard.

~~4/15/79~~

Shedule XLV Form No. 134.

(Manoj. Ray) 4/6/79
DIVISION

(Kailash) (Pur: Chaux) SUB-DIVISION

Measurement Book

3709

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd	Bill			
N/W:- Construction of Road from Puni chowk to Pipra khurd. Under 3054 (MIR)					
Agency:- Sai Manoj Rai					
Ag. No:- 30-M.B.D./2022-23					
D.O.S.:- 28.01.23					
D.O.C.:- 27.01.23					
<u>Measurement</u>					
① Construction of reinforced Cement concrete Pavement.					
	3x30.0x	3.75x	0.16	=54.0 m ³	
	1x7.10x	3.75x	0.16	=4.26 m ³	
				=58.26 m ³	
② R.C.C. Mis in km. Stone					
				=4.0 NO.	
③ R.C.C. Mis in 200m Stone					
				=12.0 NO.	
④ Pr. Direction & Place Identification Board					
	2x1.20x	0.80		=1.92 m ²	
⑤ Pr. 600mm equilateral triangle traffic Sign					
				=10.0 NO.	
⑥ Pr. 600mm circular traffic Sign					
				=6.0 NO.	
⑦ Pr. 600x450mm rectangular traffic sign					
				=6.0 NO.	
⑧ R.C.C. Mis in Boundary Pillar					
				=60.0 NO.	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x	13.20	0.40	0.60		3.168 M ³
1x	6.20	0.40	0.60		1.488 "
1x	14.40	0.40	0.60		3.456 "
1x	11.00	0.40	0.60		2.64 "
1x	4.40	0.40	0.60		1.056 "
2x	11.00	0.40	0.60		5.28 "
					7.088 M ³
					Limit = 14.40 M ³
(15) plastering with c.m. (1:4)					
2x	13.20	0.60			15.84 M ²
2x	6.20	0.60			7.44 "
2x	14.40	0.60			17.28 "
2x	11.00	0.60			13.20 "
2x	4.40	0.60			5.28 "
2x	11.00	0.60			26.40 "
1x	13.20	0.40			5.28 M ²
1x	6.20	0.40			2.48 "
1x	14.40	0.40			5.76 "
1x	11.00	0.40			4.40 "
1x	4.40	0.40			1.76 "
2x	11.00	0.40			8.80 "
					113.92 M ²
					Limit = 100.80 M ²
(16) Painting 2 coat on concrete surface					
Area same as g.N.O (15) = 100.80 M ²					
<i>[Signature]</i> 25.6.22 78 <i>[Signature]</i> 26/6/22 82					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIF > R	12194357.0
	@ R	4442.20 each		> R	44422.0
18	18	P/F 600mm circular to affix sign			
	Qty. vide	TMB/P-21 = 6.0 NO			
	@ R	4381.89 each		> R	26291.0
19	19	P/F 600x450mm rectangular to affix sign			
	Qty. vide	TMB/P-21 = 6.0 NO			
	@ R	4238.16 each		> R	25429.0
20	20	RCC MIS in Boundary Pillar			
	Qty. vide	TMB/P-21 = 60.0 NO			
	@ R	674.91 each		> R	40495.0
21	21	Printing new letter & figure			
	Qty. vide	TMB/P-22 = 700.0 CM			
	@ R	0.61 cm hr / Letter		> R	427.0
22	22	Planting of trees & their maintenance			
	Qty. vide	TMB/P-22 = 110.0 NO			
	@ R	1063.59 each		> R	116995.0
23	23	Road Marking with 'hot applied thermoplastic			
	Qty. vide	TMB/P-22 = 356.0 M ²			
	Qty. vide	TMB/P-17 = 224.0 "			
		= 580.0 M ²			
	@ R	803.10 per M ²		> R	465798.0
24	24	P/F Logo of maintenance project			
	Qty. vide	TMB/P-17 = 2.0 NO			
	Qty. vide	TMB/P-22 = 2.0 NO			
		= 4.0 NO			
	@ R	10201.50 each		> R	40806.0
				> R	12955020.0

Continuation

Continuation