

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Name of work -					NH3 to
Sadhua.					
2. Agency:-					Gallamkanna yadan
3. Agreement No -					01 mBD / 23-24
4. Date of Commencement -					10.4.23
5. Date of completion -					9.12.24
6. Below:-					0.514
7. L:-					2214m
1 cleaning and creating road land - - -					
Complete all jobs					
2 x 20m x 30m x 1.00 =					1200.00
2 x 20m x 30m x 1.00 =					1200.0
2 x 20m x 30m x 1.0 =					1200.0
2 x 13m x 30m x 1.0 =					780.0
2 x 1 x 24m x 1.00 =					48.00
					4428.0
					0.44
					hect.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1. clearing and grubbing wood land					
Qty vide tmb pg-21					
Qty = 0.44 hect					
@ 62032.43/hect					
				= Rs	27284.0
2/2. constn of sub-grade and earthen shoulder					
--- @					
Qty vide tmb, pg-21, 31					
Qty = 1411.20					
+ 20.16					
					1431.36 m ³
@ 262.74/m ³					
				= @	376075.0
3/3. Constn of Granular sub-base					
Qty vide tmb.					
pg-21					
Qty = 103.08 m ³					
@ 2293.11 m ³					
				= Rs	236376.0

Continuation

639,745.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					8398659.00 = B 8340691.00
Add 18% GST +					1594795.0
1% Lebonus = 191.51 B					1584731.0
					9988454.0 = B 9925422.0
Add s. fee - (4) B					73198 72533 73557.00
					<u>999879</u>
					10060987
					9998979.0
Less 0.51% AS					10062011.0
per agreement					5099400 51314
					<u>51316.00</u>
					= B 9947984.00
					1001069500
					10009676 10010338
					Limit to 9992000 as per fund available

conf.
[Signature]
[Signature]

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				= Rs	8418983.00
Add 18% Gst + 1%				= (+) Rs	1599607.00
Labour Less = 18%					1599606.00
			= Rs		10018589.00
Add. S. Fee			= (+) Rs		72533.00
			= Rs		10091855.00
Less 6% S.I. As per			= (-) Rs		51465.00
Agreement Limit			= Rs		10039658.00
Less Pw. Bill vide			= Rs		9992000.00
TMB. Pg - 27			Limit to		47658.00
			47658		48387.00
work has been completed in all respect and specification.					

Recd
15.6.23
J.E

As per
16/6/23
J.E

Recd
15.6.23
J.E

As per
16/6/23
J.E