

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>5th & Recast Bill</u>					
Name of work - const. of road					
from PMSY Laxmouta to					
chond Barwa (Dhobi Tola)					
Agency - Shri Rajesh kr singh					
Aggr - 43 SBD/2019-20					
Date of start - 09/09/2019					
Date of comp - 08/09/2020					
Further measurement is Nil					
found 18/5/23 J.E. 18/5/23 Rajesh K.					

ABSTRACT OF COST

(1) PIV const of working	
bench mark —	
1.42 km vide Page No - 58	
@ 12063.86/km =	17070.20
(2) PIV const. of reference	
Pillar —	
1.42 km vide P. No - 58	
@ 12150.76/km =	17193.00
(3) PIV clearing & grubbing	
of road land —	
0.42 Hec vide P. No - 59	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(31) (39) P/V Back filling behind abutment —					
57.60 m ³					
50.00 vide TMBP-64					
Rs. 3406.95/m ³ —					Rs. 196240=00
(32) (40) P/V weep holes in abutment —					
80.00 Nos vide TMBP-64					
Rs. 103.40/No —					Rs. 8272=00
(33) (41) P/V laying boulder apron					
75.60 m ³ vide TMB-65					
Rs. 2982.54/m ³ —					Rs. 201130400
(34) (42) P/V applying fitting and Placing HYSD bar —					
6.44 MT vide TMBP-65					497396=00
Rs. 77.235.35/MT —					Rs. 497396
					= 10034311=00
less 10% Below					(-) 1003431=00
					= 9030880=00
less Previous Bill					(-) 6778112=00
					= 2252768=00
Grand Total					
18/5/23					
T.E.					
Continuation					