

NDB. mmsy

M.B.No-524

21-22

NH.107

Shedule XLV Form No. 134.

379587 51577 2101-100

44500. 21012

DIVISION

8490-44500. 21012

SUB-DIVISION

21012 :- Dharmendra Kumar Choudhary

Measurement Book

समाप्त किया जाता है कि इस
साथी पुरत मं मशीन द्वारा अंकित
पुता - 100 (रक सौ) धनने है जिस
की रमेश कुमार सतरा, सहायक
अभिगता, ग्रामीण कार्य विभाग, कार्य
अवर प्रमंडल, बेलदौर, का निर्गत
किया जाता है।

Kumal
18-11-21
Buckey
18-11-21

Sch. XLV - Form No. 134

प्रमंडल, गोगरी DIVISION

अवर प्रमंडल बेलदौर SUB-DIVISION

Measurement Book

No. 524

Name of Officer _____

Date of first entry _____

Date of last entry _____

1ST on A/C Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of					
Road from N.H. 102 Baryug					
Yadavke Masazi AKAHA					
Harigan Tola.					
Name of Agency - Dharmanendra Kumar					
Chauhan At. Tolga Bur					
Bank Colony Bhopalpur					
Agreement No - 16 S.D. of 2021-2022					
Date of Start - 17.11.2021					
Date of Comp. 18-11-2022					
Agreement No. - 18180155					
(1) Providing & Fixing of					
Working bench marks					
Pillars - do -					
A - working bench mark pillars					
13					12 Nos
B - Reference Pillars -					
6					6 Nos
(2) Supply & Drilling					
small holes including					
up to 100mm - 10					
2x10x300x15 =					2100.0
2x10x200x15 =					1050.0
2x10x200x15 =					1050.0
Total					2100.0
Continuation					1200.0

3rd and final bill

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road from NH 07 Baring Yadar to Basa Se Akala Hambar tola.					
Name of Agency:- Dhamrachar Kanchanly					
Agreement NO:- 163BD/2021-22.					
Date of start:- 17.11.2021					
Date of completion:- 16.11.2022.					
Further measurement:- Nil					
① Providing and fixing of Working benchmark pillars					
Nos vide T.M.B.P. 14 - 2 Nos					
@ Rs. 3878 = 93/ Nos - Rs. 7758 =					
②. Reference pillars.					
Nos vide T.M.B.P. 14 - 6 Nos					
@ Rs. 178 = 73/ Nos. - Rs. 10690 =					
③ Clearing and grubbing road land by manual means.					
Area vide 173 No. 591-P. 1.040 Hect.					
@ Rs. 51133 = 76/ Hect. - Rs. 53179 =					
④. Constr. of embank w-with.					
Length upto 1000 m.					
Qty vide T.M.B. No. 591. P. 15 - 9.5 m ³ .					
@ Rs. 174 = 94/ m ³ - Rs. 1662 =					
⑤ E/W 1c-upto 100 m.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vid MB No 591 P-1-15-1301.440m ³					
@ R. 150 = 38/m ³					- R. 195741 =
⑥. Constn of subgrade					
earth on shoulder					
Qty vid MB No 591 P-2-3103.31m ³					
Qty vid MB No 591 P-13-1168.050m ³					
				4271.36m ³	
@ R. 176 = 58/m ³					- R. 754237 =
⑦. Constn of granular subbase					
Qty vid MB No 591 P-5-1212.570m ³					
@ R. 2567 = 31/m ³					- R. 3113043 =
⑧. WBM for III divide					
Qty vid MB No 591 P-8-437.74m ³					
@ R. 3287 = 70/m ³					- R. 1439158 =
⑨. Providing & applying pavement					
Area vid MB No 591 P-12-5484.17m ²					
@ R. 45 = 56/m ²					- R. 249859 =
⑩. Providing and applying					
face coat					
Area vid MB No 591 P-12-5484.17m ²					
@ R. 15 = 67/m ²					- R. 85957 =
⑪. Providing, laying, spreading & rolling					
of close graded premix surface					
Area vid MB No 591 P-12-5484.17m ²					
@ R. 207 = 66/m ²					- R. 1138843 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12). Cement concrete pavement					
Rty vide MB No. 591-P-9.				6.190m	
@ Rs. 6764 = 3 / M ²					- Rs. 413908 =
(13). Hand/shoulder/drain laying/bricks					
Selling layer on prepared sub grade					
Area vide MB No. 591-P-9.				48m ²	
@ Rs. 487 = 98 / m ²					- Rs. 23423 =
(14). K.Y. Stone.					
Nos vide MB No. 591-P-9.				3 Nos.	
@ Rs. 2167 = 94 / Nos.					- Rs. 6504 =
(15). 200mm stone.					
Nos vide MB No. 591-P-9.				8 Nos.	
@ Rs. 586 = 06 / Nos.					- Rs. 3516 =
(16). Boundary pillars.					
Nos vide MB No. 591-P-9.				10 Nos.	
@ Rs. 475 = 48 / Nos.					- Rs. 28529 =
(17). 600 mm equivalent triangle					
Nos vide MB No. 591-P-15.				13 Nos.	
@ Rs. 3739 = 10 / Nos.					- Rs. 48608 =
(18). 600 mm circular equivalent					
Nos vide MB No. 591-P-15.				5 Nos.	
@ Rs. 5011 = 02 / Nos.					- Rs. 25055 =
(19). 600x450 mm rectangle					
Nos vide MB No. 591-P-15.				4 Nos.	
@ Rs. 4718 = 12 / Nos.					- Rs. 18576 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤. 900 mm side Octagon					
Nos vide MB No 59. P-16					2 Nos.
@ Rs. 8900 = 89 / Nos.					- Rs. 17814 =
⑥. Road marking with hot					
applied to do work					
Nos vide MB No 59. P-16					2 Nos.
@ Rs. 735 = 44 / m ²					- Rs. 205923 =
⑦. Road marking with hot					
applied to do work					
Nos vide MB No 59. P-16					2 Nos.
@ Rs. 735 = 44 / m ²					- Rs. 14709 =
⑧. Direction & place identification					
sign board 0.9 m					
Nos vide T.M. B.B. 19-					1 Nos.
@ Rs. 2797 = 91 / Nos.					- Rs. 2798 =
⑨. Providing & fixing of typewritten					
query information sign board					
Nos vide T.M. B.B. 19-					4 Nos.
Nos vide MB No 59. P-17-					2 Nos.
					6 Nos.
@ Rs. 8958 = 85 / Nos.					- Rs. 53753 =
⑩. Planting of trees & shrubs					
on road margin					
Nos vide MB No 59. P-16-					150 Nos.
@ Rs. 89 = 91 / Nos.					- Rs. 122985 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) - E/W in - excavation for foundation of structure upto 3.00					
Qty vol. T.M.B.B. - 19 -				29.80 m ³	
@ Rs 269 = 52/m ³					- Rs. 8026 =
(28) Providing M 15 Rec. at level of course in foundation.					
Qty vol. T.M.B.B. - 9 -				2.96 m ³	
@ Rs 5280 = 45/m ³					- Rs. 15571 =
(29) - Backfilling masonry work in c/w 1:4 for foundation.					
Qty vol. T.M.B.B. - 20 -				30.60 m ³	
@ Rs. 5743 = 61/m ³					- Rs. 176386 =
(30) Plastering with c/w 1:4					
Qty vol. T.M.B.B. - 20 -				66.85 m ³	
@ Rs. 170 = 24/m ³					- Rs. 11379 =
(31) Providing 1.5 mm cement plaster including curing do-do.					
Qty vol. T.M.B.B. - 20 -				14.22 m ³	
@ Rs 46 = 01/m ³					- Rs. 654 =
(32) Painting two coats on new concrete surface.					
Qty vol. T.M.B.B. - NO. 519.1/2 -				14.22 m ³	
@ Rs 97 = 96/m ³					- Rs. 1393 =
(33) Providing & laying Rec. M.B.B.					
Length vol. T.M.B.B. - 20 -				7.5 m ³	
@ Rs. 3960 = 86/m ³					- Rs. 29706 =

Continuation

Continuation