

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-



No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

| Particulars                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------|-------------------------------|----|----|----|------------------|
|                                       | No.                           | L. | B. | D. |                  |
| Name of work - Rangutola to Narkatiya |                               |    |    |    |                  |
| se Siswaniya P.M. S. Path.            |                               |    |    |    |                  |
| Agency - Manoj Prasad.                |                               |    |    |    |                  |
| Agg. No - 01/SBD/2022-23              |                               |    |    |    |                  |
| Date of work start - 11.04.22         |                               |    |    |    |                  |
| Date of completion - 10.04.23         |                               |    |    |    |                  |
|                                       |                               |    |    |    |                  |
|                                       |                               |    |    |    |                  |
| Record Entry                          |                               |    |    |    |                  |

|                                              |        |                        |                  |        |  |
|----------------------------------------------|--------|------------------------|------------------|--------|--|
| ① Granular subbase with well                 |        |                        |                  |        |  |
| graded material (S.B. 100-1).....            |        |                        |                  |        |  |
| Revised measurement of Vide MB 1073 P-14, 19 |        |                        |                  |        |  |
| 1x                                           | 30.00x | $\frac{10.60+4.05}{2}$ | $\times 0.200 =$ | 43.950 |  |
| 10x                                          | 30.00x | $4.05 \times$          | $0.200 =$        | 243.00 |  |
| 1x                                           | 30.00x | $\frac{4.05+4.35}{2}$  | $\times 0.200 =$ | 25.20  |  |
| 1x                                           | 30.00x | $\frac{4.70+4.05}{2}$  | $\times 0.200 =$ | 26.25  |  |
| 10x                                          | 30.00x | $4.05 \times$          | $0.200 =$        | 243.00 |  |
| 1x                                           | 28.00x | $4.05 \times$          | $0.200 =$        | 22.68  |  |
| 1x                                           | 30.00x | $\frac{4.05+4.35}{2}$  | $\times 0.200 =$ | 25.05  |  |
| 1x                                           | 30.00x | $\frac{4.30+4.05}{2}$  | $\times 0.200 =$ | 26.05  |  |
| 1x                                           | 500x   | $4.05 \times$          | $0.200 =$        | 4.05   |  |
| 1x                                           | 30.00x | $\frac{4.05+4.35}{2}$  | $\times 0.200 =$ | 24.90  |  |
| 1x                                           | 30.00x | $\frac{4.25+4.05}{2}$  | $\times 0.200 =$ | 24.90  |  |

Continuation 40-708.03 m<sup>3</sup>

| Particulars                                                                                                                                                                                                                                                                                                             | Details of actual measurement |                      |      |        | Contents of area       |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----------------------|------|--------|------------------------|
|                                                                                                                                                                                                                                                                                                                         | No.                           | L.                   | B.   | D.     |                        |
| (13) Pile fixing of 600mm x 150mm rectangular b... ..                                                                                                                                                                                                                                                                   | 1x                            | 2.00                 | No.8 | =      | 2.00 No.8              |
| (14) Pile fixing of 900mm octagon<br>stop board - - - -                                                                                                                                                                                                                                                                 | 1x                            | 2.00                 | No.8 | =      | 2.00 No.8              |
| (15) planting of tree & their maint. -                                                                                                                                                                                                                                                                                  | 1x                            | 111.00               | No.8 | =      | 111.00 No.             |
| (14) Pile fixing of typical infomatory<br>span board with lagoon - - -                                                                                                                                                                                                                                                  | 1x                            | 2.00                 | No.8 | =      | 2.00 No.8              |
| (15) Pile fixing boulder apron<br>for bed protection - - - -                                                                                                                                                                                                                                                            | 1x                            | 3.00 x 23.20 x 0.600 | =    | 41.76  |                        |
|                                                                                                                                                                                                                                                                                                                         | 1x                            | 5.00 x 23.20 x 0.600 | =    | 69.60  |                        |
|                                                                                                                                                                                                                                                                                                                         |                               |                      |      |        | 111.360 m <sup>3</sup> |
| (16) Road marking (for BT Road) - - - -                                                                                                                                                                                                                                                                                 | 2x                            | 36 x 50.00 x 0.100   | =    | 216.00 |                        |
|                                                                                                                                                                                                                                                                                                                         | 2x                            | 1 x 5.00 x 0.100     | =    | 1.00   |                        |
|                                                                                                                                                                                                                                                                                                                         | 2x                            | 2 x 15.00 x 0.100    | =    | 6.00   |                        |
|                                                                                                                                                                                                                                                                                                                         |                               |                      |      |        | 223.00 m <sup>2</sup>  |
| <div style="display: flex; justify-content: space-between;"> <div>  <p>09.04.23<br/>J.E.</p> </div> <div>  <p>09/04/23<br/>J.E.</p> </div> </div> |                               |                      |      |        |                        |

Continuation

4th on A/C B.P. 11  
Abstract of cost  
 24

Sch. XLV-Form No. 134

| Particulars                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------|-------------------------------|----|----|----|------------------|
|                                       | No.                           | L. | B. | D. |                  |
| Name of work - Rangutola to Narkatiya |                               |    |    |    |                  |
| se. s. swamiya PMUSY path             |                               |    |    |    |                  |
| Agency - Mangi Prasad                 |                               |    |    |    |                  |
| Agg. No - 01/9BD/2022 -23             |                               |    |    |    |                  |
| Date of work start - 11.04.22         |                               |    |    |    |                  |
| Date of completion - 10.04.23         |                               |    |    |    |                  |
| <u>Abstract of cost</u>               |                               |    |    |    |                  |
| ① Const. of reference & working       |                               |    |    |    |                  |
| benchmarks . . . . .                  |                               |    |    |    |                  |
| 1.135 KM Vide TMB P - (20)            |                               |    |    |    |                  |
| @ Rs 6407.58/KM = Rs 7273.00          |                               |    |    |    |                  |
| ② Const. of reference pillars/        |                               |    |    |    |                  |
| buxees . . . . .                      |                               |    |    |    |                  |
| 1.135 KM Vide TMB P - (20)            |                               |    |    |    |                  |
| @ Rs 3414.76/KM = Rs 3876.00          |                               |    |    |    |                  |
| ③ Clearing & grubbing road            |                               |    |    |    |                  |
| land. . . . .                         |                               |    |    |    |                  |
| 0.230 Ha Vide TMB P - (20)            |                               |    |    |    |                  |
| @ Rs 59306.00/Ha = Rs 13640.00        |                               |    |    |    |                  |
| ④ Const. of emb. with material        |                               |    |    |    |                  |
| obtained from borrow pits . . . . .   |                               |    |    |    |                  |
| (for 1000m lead)                      |                               |    |    |    |                  |

Continuation

| Particulars                                                    | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                | No.                           | L. | B. | D. |                  |
| (26/40) Back filling behind abut. & R. wall - - - -            |                               |    |    |    |                  |
| 44.16 m <sup>3</sup> Vide TMB P- (21)                          |                               |    |    |    |                  |
| @Rs 3232.08/m <sup>3</sup> = Rs                                |                               |    |    |    | 142729.00        |
| (27/41) P/V neopholes in RCC - - -                             |                               |    |    |    |                  |
| 100.00 Nos Vide TMB P- (22)                                    |                               |    |    |    |                  |
| @Rs 91.42/No = Rs                                              |                               |    |    |    | 9142.00          |
| (28/42) P/V & lagging boulders approx for bed protection - - - |                               |    |    |    |                  |
| 111.30 m <sup>3</sup> Vide MR II 25 P- (7)                     |                               |    |    |    |                  |
| @Rs 4101.83/m <sup>3</sup> = Rs                                |                               |    |    |    | 456780.00        |
| (29/43) S/F & placing HYSD bars & reinforcement in sub/s - - - |                               |    |    |    |                  |
| 17.02 MT Vide TMB P- (22)                                      |                               |    |    |    |                  |
| @Rs 67128.37/MT = Rs                                           |                               |    |    |    | 1142525.00       |
|                                                                |                               |    |    |    | Rs 11628779.00   |
| Add labour @ 1% = Rs                                           |                               |    |    |    | 116288.00        |
| GST @ 12% = Rs                                                 |                               |    |    |    | 1395453.00       |
| S. Fee = Rs                                                    |                               |    |    |    | 116650.00        |
|                                                                |                               |    |    |    | Rs 13257170.00   |
| less below @ 15.57% = Rs                                       |                               |    |    |    | 2064141.00       |
| C/O - Rs                                                       |                               |    |    |    | 1193029.00       |

Continuation

|                                      |       |                    |       |    |
|--------------------------------------|-------|--------------------|-------|----|
| ① Earth -                            | 1122. | 353 m <sup>3</sup> |       |    |
| ② Agg. -                             | 562.  | 515 m <sup>3</sup> |       |    |
| ③ Boulders -                         | 111.  | 360 m <sup>3</sup> |       |    |
| ④ stone spale -                      | 22.   | 272 m <sup>3</sup> |       |    |
| ⑤ B.E (S.S.) -                       | 3.5   | 22 MT              |       |    |
| ⑥ B.E. (RS-1) -                      | 1.135 | MT                 |       |    |
| ⑦ Bitumen (S.90) -                   | 7.252 | MT                 |       |    |
| Supply of Bitumen Emulsion by PCL    |       |                    |       |    |
| Dated 24.03.2023, Bill No - 13082110 |       |                    |       |    |
| Doc. No. - 1367661 I 22002420        |       |                    |       |    |
| ① RS-1 -                             | 1.20  | MT balance =       | 0.065 | MT |
| ② SS-1 -                             | 4.40  | MT balance =       | 0.878 | MT |
| ③ Bitumen -                          | 11.32 | 6 MT balance =     | 4.074 | MT |

~~29.04.23  
J.E.~~