

LALAN KUMAR

MMGSY (GEN)

MB No:- 2775

Shedule XLV Form No. 134.

RUD Wark's DIVISION

RUD Wark SUB-DIVISION

MAUHA 77A

Measurement Book

MB No:- 2775

1ST R/N ON A/C BILL

1

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of Road				
From Koshi Bandh (Kedli Uttar)					
to Badhai Tola Karpoo Mahto ke					
Ghar Tak under Narhatta Block					
Head:-	MM GSY (GEN)				
Length of Road:-	2.020 KM				
Name of Agency:-	Lalan Kumar				
AT:-	Balwa, Purwarwal				
Ward No:-	15, Supaul.				
Agreement No:-	06-SB/D/MMGSY/2022-23				
Agreement Value - Rs	9172597/- (Const ⁿ cost)				
	Rs 1209590/- (Maint. Cost)				
Agreement Rate -	16.02% Below on BDR Rate				
Date of work starts:-	11.02.2022				
Date of Completion:-	10.11.2022				
Date of Measurement & Entry:-	24.05.23				
Work done -	Recorded Entry				
1) setting out pillars -					
P/v and fixing working bench					
- mark and reference pillar -					
do do					
2) Temporary working benchmark =	03 Nos.				
3) Reference pillar According					
to road Alignment	08 Nos.				

Continuation

ABSTRACT OF COST

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of Esting :-		15.0	6.23		
(1) P/v and fixing of working benchmark & reference pillar					
Dty. wide P-1 item (1) (i, ii)					
(i) Benchmark pillar - 03 Nos.					
Rs 4171 = 63/each					Rs 12515 = w
(ii) Reference pillar = 08 Nos.					
Rs 1911 = 44/each					Rs 15292 = w
(2) Clearing & grubbing road land					
do do do					
Dty. wide P-2 item (2) = 1.41 Hectare					
Rs 53879 = 81/Hect.					Rs 75971 = w
(3) P/v and fixing logo of masonry project scheme Sign Board - 01					
Dty. wide P-3 item (3) = 02 Nos.					
Rs 9721 = 31/each					Rs 19443 = w
(4) P/v excavation in foundation trenches for structure					
Dty. wide P-3 item (4) = 464.64 m ³					
Rs 283 = 94/m ³					Rs 131930 = w
(5) P/v Pcc M-15 mix concrete in foundation bed					
Dty. wide P-3 item (5) = 42.76 m ³					
Rs 5373 = 91/m ³					Rs 229788 = w
Continuation					
					Rs 484939 = w

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.	F.		R	
17/36 P/v & laying Rcc M-30 grade mix wearing coat					
-- as per SS --					
Qty w/del - 8 item (19) = 16.68 m ³					
CB 11672 = 15/m ³ — R					194191 = 10
18/50 Dismantling of existing old structure — El					
Qty w/del - 2 item (3) (i) & (ii)					
(i) Cement Concrete (PCC) = 0.38 m ³					
CB 503 = 88/m ³ — R					191 = 10
(ii) Rcc work = 4.20 m ³					
CB 1145 = 64/m ³ — R					4812 = 10
19/51 Dismantling of old existing structure cement mortar work					
Qty w/del - 2 item (4) = 24.75 m ³					
CB 237 = 67/m ³ — R					5882 = 10
Total — R					5543004 = 10
Add 13% for (12% GST & 1% L.Cen)					
— (+) R					720591 = 10
Add Supervision Fee L.S. — R					720500 = 10
Total = R					6335645 = 10
Less 16.02% Below As per agreement — R					1014970 = 10
Payable Amount = R					5320675 = 10
M/1 15/06/23 JE					
15/6/23 A.C.					
15-07-2023 05					