

Nauchatta Lohar Tola to Sonar
Schedule XLV-Form No. 134

Executive Engineer
P.W.D. (W) Div. Dairi

DIVISION

RWD WORK SUB-DIVISION

Nauchatta.

MEASUREMENT BOOK

No-

Shashibhushan Kumar.
339

End on A/c Bill & Final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const. & 5 year Maint. of Road from Package No. MR-N/2022-23/Dehri/13 (i) Naulatta to Lahara Tola to Sone River under MR (3054) NMP-2018.					
Agency:- Shashi Bhushan Kumar					
At:- Lalpur NO-7					
Village & Post:- Naulatta Rhtas Bhat					
Agreement No:- RWD, Dehri/11-MR(3054) MRD/2022-23.					
Date of Commencement:- 7/02/2023					
V/date of completion:- 06/11/2023					
Actual date of completion:- 08/06/2023					
Abstract of Cost					
1) Clearing & grubbing of Roadbed					
BIFIP-16 of TMB Qty: 0.490 Hrs					
@ 62032.43/- ₹					30396.20
2) Const. of Subgrade & earth on shoulder					
BIFIP-16 of TMB Qty: 1921.88 m³					
P-22 of TMB Qty: 161.25 m³					
Total Qty: 2083.13 m³					
Unit Qty: 2065.25 m³ @ 260.21/- ₹					536878.20
3) Const. of GSB Grading					
BIFIP-16 of TMB Qty: 54.82 m³					
@ 2725.15/- ₹					149283.20

Continuation

For ₹ 716557.40

Continuation

Scanned with CamScanner