

PMGSY Road to Bithara Harijan tola

MMGSY

Schedule XLV Form No. 134.

BARSOI DIVISION

KADWA SUB-DIVISION

Measurement Book

-1494

MANISH KUMAR Yadav
Ag No-93/589/2020-21

3rd and final bill

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
Road from P.Missy Road to					
Bihara Harijan tola					
Under M.M.S.Y.					
Agency:- M. K. Kumar Yadav					
Agreement No:- 93/SB/2020-21					
Date of Commencement:- 07-08-2020					
Date of completion:- 06-05-2021					
Actual Date of completion:- 08-07-2022					
Record measurement					
Measurement ——— NIL					
Abstract of cost					
(1) p/v & fixing of					
working bench					
mark pillar - 11					
1.00 No. @ 4330.83/ea. = Rs. 4331.00					
(2) p/v Reference pillar - 11					
1.00 No. @ 1981.01/ea. = Rs. 1981.01					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/14) (i) 600 mm equilateral triangle board					
1. no No. D.V.T.M.B.P. (13)					
@ 3787.52/each - 13					3788.00
(ii) 600 mm x 450 mm rectangular board					
1. no No. D.V.T.M.B.P. (13)					
@ 4929.24/each - 13					4929.00
(iii) 900 mm side octagon board					
1. no No. D.V.T.M.B.P. (13)					
@ 8955.3/each - 13					8955.00
(13/15) 1st & 2nd layer of					
not applied - 13					
61.80 m ² D.V.T.M.B.P. (13)					
@ 21.29/m ² - 13					50756.00
					13. 1946184.00
Add 2% GST (F)					13. 233542.00
Add 1% 1. (133) (F)					13. 19462.00
Add 10% S.f.c.e (F)					13. 27182.00
					13. 2226370.00
less 0.01% as per 13. 223.00					13. 2226147.00
less 1st payment (-) 13					13. 1559290.00
					13. 666857.00
					13. 666857.00

20/06/23
J.E

05/07/23
J.E

Attached
6/07/23

Executive Engineer
Rural Works Department
Works Division, Barsoi