

MP-3054/(NMP)M. B. No-1004
Schedule XLV-Form No. 134

NH-106 to Relabard via Geth Basti
Sapce dash.

Agno 33/MBD/ 2022-23

DIVISION

SUB-DIVISION

Orbitare Const. Pvt Ltd.

MEASUREMENT BOOK

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work: Const. of Road from					
NH106 TO Kelabari					
Via Goth Basti					
Sapardah under					
MR-3059 -					
Agency: Orbiter Construction					
Pvt. Ltd.					
Aggr. No. - 33 MBD/2022-23					
Date of Start - 22.02.2023					

Date of Comp. - 22.11.2023

① Clearing and grubbing					
road land by manual					
means - - - - -					
2x10x30.00x1.00	-	600.00m ²			
2x5x30.00x1.00	-	300.00m ²			
2x5x30.00x1.00	-	300.00m ²			
2x10x30.00x1.00	-	600.00m ²			
2x5x30.00x1.00	-	300.00m ²			
2x5x30.00x1.00	-	300.00m ²			
2x2x20.00x1.50	-	80.00m ²			
		2480.00m ²			
		0.248 Hect			

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
21/22 Brick masonry work					
in cap 1:3 in parapet					
Wall - - - - -					
Area 15 Qty 2.42 m ²					
Rs 6477.50/14 ⁰					Rs 15675.69
					4337811 = 81
Add GST @ 18%					Rs 780806.13
Add. L. Cess @ 1%					Rs 43378.11
Add. S. Fee					82375.90
					14596.92
					5244372.60
Less Sellow @ 0.05%					Rs 2622.18
					5241750.42
					5241750.42
Less previous payment					Rs 3498198.00
					1743552.42
Say Rs = 1743552.42					
20/05/23	AM	30/5/23	AC	CEP	04/06/23
31/04/24	41/4	41/3	41/3	41/3	41/3
					Chauhan, Alam