

Further measurement

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of measurement					-05-02-2023
Details of work done:-					
(1) ✓	E/W in excavation for structures etc all complete job.				
Abut. cap.	1x9.20m	5.60m	2.07m		106.64 m ³
(2/3) ✓	Pondip & laying of PCMS in levelling course etc all complete job.				
Abut. cap.	1x8.90m	5.30m	0.10m		4.717 m ³
(3/6) ✓	S/F/P TMT bar reinforcement in foundation etc till comp. etc job.				
Abut. cap.	✓				
20φ bar @ 150 c/c	58	6.8m	2.469 kg/m		973.77 kg
20φ bar 150 c/c	34	10.4m	2.469 kg/m		873.03 "
25φ bar @ 125 c/c	69	6.80m	3.858 kg/m		1810.17 "
25φ bar @ 125 c/c	41	10.4m	3.858 kg/m		1645.05 "
12φ bar	14	9.15m	0.89 kg/m		114.00 "
12φ bar	14	5.55m	0.89 kg/m		69.15 "
					Total 5485.17 kg
					5.485 m.T
(4/10) ✓	S/F/P TMT bar in sub-shore. Abut shaft (A1) ✓				
16φ bar	69	5.60m	1.59 kg/m		614.37 kg
20φ bar	75	5.60m	2.469 kg/m		1036.98
16φ bar	277	5.60m	1.59 kg/m		124.65
16φ bar @ 150 c/c	40	9.20m	1.59 kg/m		585.12
10φ bar	840	1.30m	0.62 kg/m		677.00

Continuation C.O. 3038.11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. →	6,167,28,752.00
(12/18) S/F/P TMT bar & reinforce					
Cement in super structure					
etc all complete job.					
6.6177 M.T (A) vide TMB P-18					
1.32911 M.T (D) vide TMB P-18					
4.21196 M.T (A) vide TMB P-19					
13.2355 M.T (A) vide TMB P-21					
2.38359 M.T (C) vide TMB P-22					
1.424 M.T (E) vide TMB P-23					
36.120366 M.T @ Rs 5051 = 47/M.T = Rs 18,12,046.00					

(13/18)	Construction of RCC				
	Railing m/s grade in				
	cast in situ etc all				
	complete job.				
125.84 M	vide TMB P-24				
	@ Rs 2301.00/M				Rs 2,89,558.00
				Total →	Rs 1,88,30,396.00
	Add L. cess @ 1%			→	Rs 1,88,304.00
	Add GST @ 12%			→	Rs 22,59,648.00
	Add S. Fee (upto date)			→	Rs 62,695.00
				Total →	Rs 2,13,41,043.00
	Less previous payment (-)			Rs 1,44,37,978.00	
				Total →	Rs 69,03,065.00

Continuation

Details of S. Fee (up to date)

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Aggregate 40 mm $\rightarrow$			193.66	m ³	Material cost
		@ 441.08/m ³		= 6	85,420 = 00
(2) Aggregate 20 mm $\rightarrow$			505.71	m ³	
		@ 550.85/m ³		= 6	2,78,570 = 00
(3) Aggregate 10 mm $\rightarrow$			304.86	m ³	
		@ 614.17/m ³		= 6	1,87,236 = 00
(4) Coarse Sand $\rightarrow$			502.12	m ³	
				= 6	75,720 = 00
			Total	1506.35	26,946 = 00
Hence 10% S. Fee				= 6	62,694 = 60
					say 62,695 = 00
<u>Agg</u>					
06/06/23					06/06/23
08					08

Material statement (up to date)

Stone chips	$\rightarrow$	1004.23	m ³
Coarse Sand	$\rightarrow$	502.12	m ³
* Only for 2nd Bill *			
Stone chips	$\rightarrow$	218.88	m ³
Coarse Sand	$\rightarrow$	109.67	m ³
<u>Agg</u>			
06/06/23			
08			

Continuation