

MMGSY-SC

M.B.No-3213

સાલ મરુમ મિલ્કી પદાન મંત્રી મંત્રમિલ્કી ડીના તક।

પાકરામીમી સંખ્યા-10SBD/2020-21

સંખ્યા : ૦૪૦૦૧૧૧૧ ~~સંખ્યા~~ મંત્રમી

મંત્રી સંખ્યા કુમર (સંખ્યા મંત્રમી)

મંત્રમી ૨૧૧૫૨

M.B.No-3213

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
K2 on A/C B/H					
Name of Work:-					
Constn of Road					
from Baleshi Bakhur					
D.M.G.S.Y. Road to					
Nahiyas to C.					
Aggr. 1/2 - 1/2					
1/2					
Aggr. No - 105 BD/20-4					
Aggr. Val. No - 104/20					
Date of Start - 5-12-19					
Completion dt - 4-12-20					
(1)/1 Setting out					
Pillar - E/F					
2 1/2					
(2)/2 Reference pillar					
- E/F					
7 1/2					
(3)/3 clearing and					
grabbing road					
Load - E/F					
$2 \times 1700 \times 3.50 = 11,900.00$					
$11,900.00 \text{ m}^2$					
$10,000 = 1.19 \text{ H/L}$					

Continuation

/

P.F. 2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Const. of road from Basahi Bhakura PMGSY road to Noniya Tola					
Agency :- JAI GANGA MAIYA					
Agreement no :- 10SBD/20-21					
Date of Start :- 5.12.19					
Date of completion :- 4.12.20					
Date of measurement :- 30.05.23					
① Excavation for roadway in soil using manual means					
$2 \times 7 \times 30.0m \times 0.525m \times 0.10m = 22.05m^3$					
$2 \times 5 \times 30.0m \times 0.525m \times 0.10m = 15.75m^3$					
$2 \times 6 \times 30.0m \times 0.525m \times 0.10m = 18.90m^3$					
$2 \times 22.0m \times 0.525m \times 0.10m = 2.31m^3$					
					59.01m ³
② Providing granular sub base by providing well graded material for cutting (BT Portion)					
Qty. Same as Excavation for roadway in soil					
					59.01m ³
C/o 59.01m ³					

ABSTRACT OF COST

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/① Setting out of pillars.					
Qty. vide Tmbf ⑦					
1. no :- ① = 2 nos.					
@ Rs 3961 = 09/No.					Rs 7922 = 00
②/② Reference pillars					
Qty. vide Tmbf ⑦					
1. no :- ② = 7 nos					
@ Rs 1814 = 00/No.					Rs 12698 = 00
③/③ Clearing and grubbing road land — 8/1					
Qty. vide Tmbf ⑦					
1. no :- ③ = 1.19 Ha					
@ Rs 50148 = 62/Ha					Rs 59676 = 00
④/⑦ Excavation for roadway in soil —					
Box Cutting					
Qty. vide Tmbf ⑦					
1. no :- ④ = 37.50m ³					
Qty. vide Tmbf ⑦					
1. no :- ⑤ = 59.01m ³					
					96.57m ³
@ Rs 75 = 43/m ³					Rs 7279 = 00
⑤/⑨ Const. of embankment with material — 100.0m lead					
Qty. vide Tmbf ⑦					
1. no :- ⑤ = 720.0m ³					
@ Rs 130 = 88/m ³					Rs 94233 = 00
Continuation					
C/o Rs 181808 = 00					

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
⑥/⑪ construction of granular sub base by providing well graded					
Qty. vide TMBP ⑮					
1. no :- ① = 232.16 m ²					
Qty. vide TMBP ⑮					
1. no :- ② = 85.00 m ²					
317.16 m ²					
@ Rs 2807.02/m ²					Rs 890274=00
⑦/⑫ providing, laying, spreading — we mgs					
Qty. vide TMBP ⑮					
1. no :- ① = 161.225 m ²					
@ Rs 4208=88/m ²					Rs 676576=00
⑧/⑬ construction of granular sub base by providing —					
Qty. vide TMBP ⑮					
1. no :- ① = 48.75 m ²					
@ Rs 2807=02/m ²					Rs 136842=00
⑨/⑰ P/L, Spreading and Compacting Stone — we mgs					
Qty. vide TMBP ⑮					
1. no :- ⑦ = 168.75 m ²					
@ Rs 4218=88/m ²					Rs 711936=00
C/o Rs 2599436=00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑩/(18) Construction of un-reinforced plain Cement concrete pavement.					
Qty. vide TMBP(8)					
1. no 1-(8) = 360.0 m ²					
@ Rs 7941 = 04/m ²					Rs 2858774=00
⑪/(31) E/W in encasement for foundation.					
Qty. vide TMBP(8)					
1. no 1-(9) = 46.98 m ²					
@ Rs 264 = 02/m ²					Rs 12404=00
⑫/(32) Providing m/s p.c.c as levelling Course					
Qty. vide TMBP(14)					
1. no :- (10) = 8.54 m ²					
@ Rs 5530 = 71/m ²					Rs 47232=00
⑬/(33) B/W in c.m (1:4) in					
Qty. vide TMBP(9)					
1. no :- (11) = 41.61 m ²					
@ Rs 6162 = 95/m ²					Rs 256440=00
⑭/(34) P/L N/L H/L of 600mm dia					
					C/o Rs 5774286=00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBF (9)					
1. no :- (12) = 22.50m					
@ Rs 4239 = 32/m					Rs 95284=00
(15)/(35) C.P in c.m					
(1:4) - - - E/I					
Qty. vide TMBF (9)					
1. no :- (13) = 115.41m ²					
@ Rs 164 = 71/m ²					Rs 19009=00
(16)/(36) Providing 1.5mm					
Cement punning					
Qty. vide TMBF (10)					
1. no :- (14) = 27.36m ²					
@ 49 = 48/m					Rs 1353=00
(17)/(30) P/f of typical					
mm GSY in formatory					
Sign board					
Qty. vide TMBF (19)					
1. no :- (2) = 2 nos					
@ Rs 9435 = 03/No.					Rs 18870=00
					Rs 5908902=00
Less 10 % as per agg.					Rs 5908902=00
					Rs 5318012=00
Less as per prev. allotment					Rs 3108087=00
					Rs 2209925=00
Sagunb					CAP
5.07.23					Mr
J.E					05/07/23
					EE

Continuation