

MMSY-SC

GAURA Pnasy ROAD TO KUMHAR TOLA

Schedule XLV-Form No. 134

R. W D (w) Janki DIVISION

Laxmi Prasad SUB-DIVISION

Agency: Smt. Gulab Kumari

MEASUREMENT BOOK

Rate: 17.23% below

MB No - 2961

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Head:	MMGSY (SC).				
Name of Work:	Construction of road & CD 1/c				
5 years maintenance from	Gawra PMGSY				
road to	Kumhar Kola.				
Agency:	Smt Gulab K. Kumari				
	P.O. Gawra P.S. Laxmipuri Jamui				
Agreement NO:	31/SBD/2021-22.				
D.O.W —	28.09.2021,				
D.O.C —	27.09.2022.				
Date of measurement.	25/11/22				
Date of Entry:	25/10/22				
1) Setting out Pillar for fixing of					
working B.M. Pillar do do all job					
	0.500 km.				
	COP-11/MB				
2) Clearing and grubbing of R/L do					
do all C jobs.					
	$12 \times 30.00m \times (2 \times 1.75m) = 1260.00m^2$				
	$4 \times 30.00m \times 3.50m = 420.00m^2$				
	$1 \times 20.00m \times 3.50m = 70.00m^2$				
	1750.00m ²				
	0.175 Ha				
	COP-11/MB				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Plv p.c.c. M-25 in Sub-structure in parapet do do all c. job					
2 x 2 x 7.50m x 0.40m x 0.60m = 7.20 m ³					COP-14/TMB
(6) Plv p.c.c. M-20 in Sub-structure do all C. Job					
In Coupler 2 x 4 x 2.20m x 0.40m x 0.15m = 1.056 m ³					COP-13/TMB
(7) Sand filling in foundation under Deck slab in floor do do					
2 x 1 x 7.70m x 1.17m x 0.10m = 1.80 m ³					1.80 m ³ 1.90 m³
					= COP-13 TMB
(8) Plv p.c.c. M-15 in foundation under Deck slab in floor do do all c. job					
2 x 1 x 7.70m x 1.257m x 0.10m = 1.936 m ³					1.936 m ³ 0.967 m³
					COP-13 TMB
(Signature)	30/6/23	JERWD	12x4w	(Signature)	30/6/23 J.R.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT OF COST</u>				
	<u>1st on HCBill.</u>				
Head:	MMGSY(SC)				
Name of work:	Construction of road & CD i/c				
5 years maintenance from Gauri PMGSY					
road to	Kumhar ka a.				
Agency:	Smt Gulabi Kumari				
	P.O. Gaura, P.S. Laxmipur, Jammu				
Agreement NO:	31/SB/2021-22.				
D.O. Work order:	28.09.2021.				
D.O. Completion:	27.09.2022.				
Date of measurement:	28/1, 28/4, 28/5, 30/6/23				
Date of Entry:	30/6/23				
Work done					
1/1: Pl & facing of existing B.M. Pillar					
do do all c.JOB vide THBP-1					
0.500km @Rs 32320.26/km - Rs					16160=00
2/2. Clearing and grubbing B.M.					
vide THBP-1					
0.175Ha @Rs 51137.38/Ha - Rs					8949=00
3/3: Construction of embankment					
with material obtained from b/pd					
(i) with lead 1000m vide THBP-2					
250,025 m ³ @Rs 190.45/m ³ - Rs					47,617=00
(ii) with lead 100m vide THBP-2					
727.71 m ³ @Rs 148.89/m ³ - Rs					1,08,349=00

Continuation

C/O Rs 1,81,075=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(vii) P.C.C. M-20 in subdr.					
78.336 m ² @ Rs		595.16/m ²		Rs	4662=0
(viii) P.C.C. M-25 in subdr.					
20.409					132020
13.7743 @ Rs		646.53/m ²		Rs	899=0
(ix) Curb					
30/6/23				Rs	55,304=0
JERARD					
Loxmpu					
Material statement for Royalty.					
(i) E.N. = 2787.2843					
(ii) S/mch = 408.9143					
(iii) S/chips = 397.6243					
(iv) S/obst. = 132.5343					
(v) C.Sand = 132.6943					
30/6/23					
JERARD					
Loxmpu					