

Schedule XLV- Form NO.-134.

दपकी सड़क मो० शबरी गंजरी घर से दपकी भारा - नेपाल सीमा
BIHAR P. W. D.

6/10/77

कार्यपालक अभियन्ता
ग्रामीण विकास विभाग
कार्य प्रमुख, जलनगर

DIVISION

R. D. LADANIA

SUB-DIVISION

MEASUREMENT BOOK

1123

उमेश कुमार

6th on 4th Bill.

Nh XLV Form No. 134

27

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name - Conot of Road from					
Chhakei Sarak MD Shabbir					
Mansur house To Chhakei					
Bharat Nagar Sima, Mansur					
Agency - Umash Kumar					
Agreement no - 26-SDP/2021/22					
Date of agreement - 21/06/21					
Date of completion - 26/06/22					
Rate quoted - 6.41 %.					
Date of measurement - 14.05.23 & 15/5/23					
Further remarks - Nil					
Gnly					
03/06/23					
26/06/23					

03/06/23

23/06/23
712

ABSTRACT OF COST

① Paving and laying of
PCC

Qty vide P-② 17m

16 Nos @ 2 2514.14/m² = 40226② Clearing and grubbing
Qty vide P-② 17m

0.2071m @ 2 52980 33/1/2 324502

③ Cost of embankment
with lead- 1000M,

Qty vide P-⑤ 8 M No (1254)

2064.898m³ @ 2 190361/m³ = 393084④ Cost of ~~substructure~~ with
approx lead- 1000M


Qty vide P-⑤ 17m No (1254)

8259.513m³ @ 2 154101/m³ = 12725352

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. = 2 14810860 ⁰⁰
(27) Add. L.O. @ 11% = 148109 ⁰⁰					
(28) Add. V.B.T. @ 12% = 1777303 ⁰⁰					
(29) S.F. @ 10% = 207540 ⁰⁰					
					T = 16943812 ⁰⁰
less 6.41% of 16943812 = 1086098 ⁰⁰					
Agreed					
					T = 15857714 ⁰⁰
less Provisional Payment = 8663006 ⁰⁰					
vide P-25 of 1972					
					T = 7194708 ⁰⁰


 03/06/72
 72


 03/06/72
 72