

Schedule XLV-Form No. 134

Construction of Road from - Khazd to
Macheshpur.

Supaul

DIVISION

Supaul

SUB-DIVISION

MB No-1546.

MEASUREMENT BOOK

Agency - Dev Krishana. Engi (or) Pvt. Ltd

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of Road					
From Khazal to Mureshpur					
Agency Name: - D. K. Krishna Engineering Pvt Ltd.					
Agreement No. : - 25/SBD/2021-22					
Agreement value: - 2,06,21,779/-					
Date of Start: - 15-03-2022					
Date of Compl: - 04-03-2023					
Date of Entry: - 28-02-2023					
1) Setting out pillars.					
80 x 2.5 = 20 Nos.					
2) clearing and grubbing					
Road Land.					
10 x 30m x 3.50 = 1050.0					
10 x 30m x 3.50 = 1050					
10 x 30 x 3.50 = 1050.0					
10 x 30 x 3.50 = 1050.0					
10 x 30 x 3.50 = 1050.0					
10 x 30 x 3.50 = 1050.0					
10 x 30 x 3.50 = 1050.0					
10 x 30 x 3.50 = 1050.0					
10 x 30 x 3.50 = 1050.0					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
17) Construction of granular sub-base with well graded material.					
Qty = 1184.35 m ³ vide MBP-10					
Qty = 176.25 m ³ vide MBP-11					
Total Qty = 1360.6 m ³					
@ 2962.84/m ³					Rs = 4031240 =
18) WBM Unmade - 3					
Qty = 182.81 m ³ vide MBP-11					
@ 3615.60/m ³					Rs = 660968 =
19) Const. of Cement Concrete Pavement -					
Qty = 390.0 m ³ vide MBP-12					
@ 7310.91/m ³					Rs = 2851255 =
20) Construction of subgrade and Earthen shoulder.					
Qty = 962.98 vide MBP-					
@ 176.75/m ³					Rs = 170207 =
					11183569 =
Add GST @ 12% =					1342028 =
Add LC @ 1% =					111836 =
					= 12637433 =

Continuation