

Agreement No. 07 (SBD)/2021-22

31/07/2021

Schedule XLV-Form No. 134

For the purpose of the above mentioned agreement

21/07/2021

DIVISION

21/07/2021

SUB-DIVISION

Measurement Book

14/5

Final (Recaste) Bill

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Constn and Machn- of Road & CD work from Harajan Samredayik Shawa B2 to Bellandi MAM GST (Gen)					
Agency: M/s Aditya Construction At P.O. Samra, P.S. Barbiga Distt. Sheikhpura (Bihar)					
Agreement No - 07 (SRD)/2021-22					
Agreement Value:					
Constn cost = Rs. 6189103.00					
5% M. & M. cost = Rs. 499821.00					

Total Cost = Rs. 6688924.00

Date of Commencement: 15.06.2021

Date of Completion: 14.03.2022

Actual Date of Completion: 5.03.2022

① Working Bench mark Pillar

22cm 1/2 VMMB

P/25 - 1 no @ Rs. 3847.35/each

= Rs. 3847.00

② Reference Pillar 22cm 1/2 VMMB

P/25 - 4 nos @ Rs. 1756.80/each

= Rs. 7027.00

③ clearing and Grubbing roadlands

22cm 3/4 VMMB

P/25 - 0.17 hect. @ Rs. 52970.33/hect.

= Rs. 9005.47

Rs. 19879.47

Continuation

BFA 4489856=40

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21/23) E/W in excavation item 22/23					
P/27 - 31.37 m ³ @ Rs. 279.09 / m ³					
					= Rs. 8741.00
(22/24) RCC MIS (1.2 x 5.5) item 23/24					
P/27 - 5.57 m ³ @ Rs. 5016.88 / m ³					
					= Rs. 27794.00
(23/25) Plain/RCC M20 item 24/25					
P/27 - 23.84 m ³ @ Rs. 5838.90 / m ³					
					= Rs. 139199.00
(24/26) RCC NP3 HPC of deck 800 mm item 25/26					
P/27 - 15 m ³ @ Rs. 2044.49 / m ³					
					= Rs. 30667.00
B 46,96,257 Rs.					4708383.00
Add @ 1% LC (+) Rs.					4708383.00
Add @ 12% GST (+) Rs.					565006.00
Add @ 10% SP (+) Rs.					67395.00
					Rs. 5387868.00
Less @ 11.58% below (+) Rs.					623915.00
as per agreement					4751828.00
Less previous payment					Rs. 4474661.00
					Rs. 289292.00
					2,77,177.00
(25/27) 9.6.2023					
					25.8.2023
					AE
Material statement					

Continuation

- Nil -

(25/27) 9.6.2023