

Schedule XLV-Form No. 134

Parson, Pinsky to Mailing Job under MR 3054
Agency - N/S Nandanvi Court

Executive Engineer
RWD (W) Division

Goodnight-2

DIVISION

Blaek- Bai Kuntapur SUB-DIVISION

MEASUREMENT BOOK

1079

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(iii) 800 mm x 450 mm T -					2 Nos.
(iv) 900 mm Octagon -					2 Nos.
(20) Const ⁿ of Subgrade					
2 earthen shoulders -					
for B & road -					
$2 \times 6 \times 30.00 \times 0.50(\text{av.}) \times 0.30$					81.00 m^3
$2 \times 14.00 \times 0.750(\text{av.}) \times 0.300$					6.30 m^3
$2 \times 13 \times 30.00 \times 0.750(\text{av.}) \times 0.300$					175.50 m^3
$2 \times 7.00 \times 0.750(\text{av.}) \times 0.300$					3.15 m^3
For pcc Road.					
$2 \times 4 \times 30.00 \times 0.50(\text{av.}) \times 0.300$					36.00 m^3
$2 \times 23.00 \times 0.50(\text{av.}) \times 0.300$					6.90 m^3
$2 \times 17.00 \times 30.00 \times 0.50(\text{av.}) \times 0.300$					153.00 m^3
$2 \times 32.00 \times 0.50(\text{av.}) \times 0.300$					9.60 m^3
					471.45 m^3
(21) Planting of trees by the					
Rd. side (Avenue trees) -					23 Nos.
05/07/23					
S.E.					
Abstract of cost -					
(22) Providing & fixing of					
typical masonry information.					
sign board with Logo.					
2 Nos. @ vide TMSPC item (1)					
@ Rs. 11543.92/each					Rs. 23088.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		B.F.	Rs. 58,17,734	200	
Add 18% GST (+)			1081382	10,47,588	20
Add 1% LC (+)			60077	58,19,20	
Add S.fee @ 100% (+)			57,719	200	
			Rs. 69,83,440	200	
Less 19.91% as per app. (-)			1434888	13,96,403	20
			Rs. 55,93,037	200	
			5772025		
Supers. 05/01/23 J.E.			7.7.23		

Material Statement

- (1) E/W - 471.45 m³.
- (2) Stone agg - 547.587 m³.
- (3) fine & coarse sand - 187.875 m³
- (4) Cement - 2528 bags.
- (5) Bitumen Emulsion (SS-1) - 0.669 MT
- (6) Bitumen Emulsion (RS-1) - 0.7696 MT.
- (7) Bitumen Vg 10 - 1.107 MT.
- (8) Filler material - 2.449 m³.
- (9) Bitumen Vg 30 - 0.6895 MT.

6.649 MT.

Supers.
05/01/23
J.E.

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(18) @ Rs. 15949.11/No - Rs. 30622=					
(18/16) P.V. & fixing of retro-reflectonized Cambrary, mandatory & informatory sign					
(17) 60 mm equilateral Δ					
6 Nos. Qty vide TMBP (8) item					
19(i) @ Rs. 4685.53/No - Rs. 28113=					
(18/18) 60 mm Circular					
6 Nos. Qty vide TMBP (8)					
item 19(ii) @ Rs. 4693.3/No - Rs. 28120=					
(18/19) 60 mm x 45 mm □					
2 Nos. Qty vide TMBP (8) item					
19(iii) @ Rs. 4538.93/No - Rs. 7078=					
(18/20) 900 mm wide Octagon					
2 Nos. Qty vide TMBP (9)					
item 19(iv) @ Rs. 9313=0/No - Rs. 18625=					
(19/2) Const ⁿ of Subgrade & earthen shoulder					
471.45 m ³ Qty vide TMBP (9)					
item (20) @ Rs. 249.67/m ³ - Rs. 117707=					
(20/24) Planting of trees by the Rd. side (Avenue tree)					
23 Nos. Qty vide TMBP (9) item					
(21) @ Rs. 1191.29/No - Rs. 27400=					

Continuation

C.O

6007735=

58,19,934=