

Schedule XLV-Form No. 134

DHAMDHHA

DIVISION

RUPALI

SUB-DIVISION

Goat's Bones/Chark 70 Badi 515639.

MEASUREMENT BOOK

Officer - Dharmraj Kumar Sdy

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF WORK					
2nd & 3rd Bill					
W/Work. Surface Renewal of Road					
from Joriar Bazar Chow to Padisison.					
Agency - Dhyanraj Kumar Singh.					
Ref Agreement No. 53/MAP/22-23					
Date of Commencement - 30/12/2022 As per L.O.A.					
Date of Completion - 29/09/2023 As per L.O.A.					
Actual Date of Completion - 11/05/2023					
(1) clearing & grubbing road land.					
0.763 Hec P-①					
0.6222 Hec P-①					Rs 4733120
(2/2) Construction of embankment with					
Approved material 12m x 100m.					
864.23 m ³ P-④					
0.193.61/m ³					Rs 16727920
(3/2) Construction of sub-grade &					
Earth shoulder					
852.080 m ³ P-⑥					
0.261.84/m ³					Rs 22310920
(4/4) Paving & Compay of G.S.B G-II					
42.158 m ³ P-②					
0.2638.47/m ³					Rs 11123320
					Rs 54815220

Continuation

