

2nd on H/C Bill

15
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work	→ Const. of Road				
	from Pakki Road to				
	Nautali chikni tola				
	(Mahadalit tola)				
Agency	→ Chandu Kumar chandhary				
	Siddhi chowk Jatana				
	Toli Bhatta Bazar, Purnea				
Date of Commencement	→ 31/5/2021				
Date of Completion	→ 28/02/2022				
	RECORD - ENTRY				
	X			X	

Item 1/11	Providing and applying primer coat with Bitumen				
10M X 7.30M X 4.00M X 3.75M					
					50.17 m ²
1 No X 30M X 3.75M					1012.50 m ²
1 No X 40M X 3.75M					75.00 m ²
					Total = 1137.67 m ²
Less Previous qty. (T.M.B.P. 11)					1125.00 m ²
					Total = 12.67 m ²

Item 2/12 Providing and applying tack coat with

Continuation C.T.

ABSTRACT OF COST

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1/1	Setting out				
	Pillars				
	10	EI			
Qty. vide TMBP	(9)				
1.00 Nos GRs	4614.78	/ Nos Rs		4615=	
Item 2/2	Setting out				
	Pillars				
	10	EI			
Qty. vide TMBP	(9)				
1.00 Nos GRs	2123.93	/ Nos Rs		2124=	
Item 3/3	Clearing and grubbing				
	Road Land (By				
	Manual Means)				
	10	EI			
Qty. vide TMBP	(9)				
0.26 Ha GRs	52970.33	/ Ha Rs		13772=	
Item 4/4	Excavation for				
	roadway in soil				
	10	EI			
Qty. vide TMBP	(10)				
31.50 m ³ GRs	75.57	/ m ³ Rs		2380=	

Continuation

31
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
33.74 m ²	GR	7361.52/m ²	Rs		248378=
Item 29/30					
Providing and					
laying RCC pipe					
to		ET			
Qty. vide TMBP (13)					
7.50 m	GR	3767.00/m	Rs		28252=
Item 30/31					
Painting on Plaster					
Wall (Black)					
to		ET			
Qty. vide TMBP (23)					
13.26 m ²	GR	101.14/m ²	Rs		1341=
Item 31/32					
Providing and					
laying of R.C.C.					
to		ET			
Qty. vide TMBP (23)					
10.00 m	GR	911.27/m	Rs		9113=
		Rs 31,45,439=			
Add 13% (4 C+GST)		Rs 4,08,907=			
Add S.F.		Rs 361,894=			
		Rs 35,91,240=			
Less Previous Payments		Rs 124,33,801=			
		Rs 11,57,439=			
M/16/22					
05/16/22					

Continuation

Executive Engineer
Rural Works Department
Works Division Chandaha (Purnea)