

Situation of work
Agency by which work is executed -
Date of measurement -
No. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work.)

(These four lines should be filled up with details of the measurements relating to each work.)					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Construction of road & CD				
	works from 66 Mahatma Sharma				
	ke ghas to Bhatwalia				
	Haripur Tola under MMGSY				
⑤ 5206 5051	(SC)	99	100	100	
Name of agency	Sri Satendra Singh				
	At - Zafra				
	PO - Sarave, Dist - Siwan				

Agreement No	07/2020-2021, Dated -			
	27.08.2020			
Rate of agreement	Below 10% from SOR			
LOA No	800, Dated - 15.06.2020			
BID ID	379884			
Tender ID	84449			
AA Details	BRRDA (HB) - MMGSY - 190 /			
	2018 - 937, 11/11/19 - 03-09-19			
	₹ 108.950 Lakhs			
TS Details	₹ 108.87 Lakhs, dt - 21.10.19			
BOG Approved	₹ 1.06, 70,441.0 only			
Agreement amount	₹ 96,03,396.0			
	Main = ₹ 86,45,036.0			
	Maintenance = ₹ 9,58,360.0			

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2nd R/A Bill)					
Abstract of Cost					
Date of Entry:-				03/01/2023	
All Qty vide T.M. &					
Item No (1) Clearing and Grubbing					
Road land do do as per					
P/3 item No (1)					
0.760 Hect					
@ R. 49496.70/Hect					R. 37617.20
Item No (2) Providing of working					
Bench mark do do as per					
P/3 item No (2)					
1.55 KM					
@ R. 3777.90/KM					R. 5856.00
Item No (3) Providing of Ref.					
Pillars do do as per					
P/3 item No (3)					
1.55 KM					
@ R. 1743.46/KM					R. 2702.20
Item No (4) Providing of Fixing					
of Typical masonry					
Board do do as per					
P/4 item No (4)					
3 Nos					
@ R. 10884.16/each					
					R. 32652.00

Continuation

R. 78827.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		8F	R	78	827 = w
Item No (5/4) Excavation of Roadway					
in solid do do as per					
P/ 5-6 item No 1(A) B					
134.325 m ³					
@ R 74.10/m ³					R-9953 = w
Item No (5/6) Const of Embankment					
with Material obtained					
100 M lead do do as per					
P/ 16 item No 1(A)					
1056.90 m ³					
@ R 140.97/m ³					R-148991 = w
Item No (7/8) Const of GSB in					
B.T. Portion do					
do as per B4					
P/ 7 to 10 item No- 1(A) B, C					
358.495 m ³					
@ R 2836.59/m ³					R-1016903 = w
Item No (8/13) Const of GSB in					
G.C. Portion do					
do as per B4					
P/ 11-12 item No 1. (D, E)					
64.793 m ³					
@ R 2836.59/m ³					
					R-183791 = w

Continuation

R-1438465 = w

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF	Re		1438465 = 0
Item No (9/9) Providing & laying					
WBM CRT-3 in B.T.					
Portion do do as per					
P/ 12 to 14 item No. (2)					
197.289 m ³					
@ R. 3450.38/m ³					R. 680722 = 0
Item No. (10/14) Providing & laying					
WBM CRT-3 in C.C.					
Portion do do as per					
P/ 14-15 item No. (3)					
122.906 m ³					
@ R. 3450.38/m ³					R. 424072 = 0
Item No. (11/16) Providing & applying					
Primer coat (SS1)					
do do as per					
P/ 17 to 19 item No. (1)					
2630.467 m ²					
@ R. 41.64/m ²					R. 109533 = 0
Item No. (12/11) Providing & applying					
Tack coat (RS1) do					
do as per					
P/ 19 item No. (2)					
2630.467 m ²					
@ R. 14.11 / m ³					
					R. 37116 = 0

Continuation

R. 2689908 = 0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2630.467 M ²		BF	Rd	268	9908 = cu
Item No (17/2) Providing and					
Laying Rolling of					
close graded Premix					
do do as per Bq					
P/ 19 to 21 item No (3)					
2630.467 M ²					
@ R. 204.93/m ²					Rd. 539062 = cu
					Rd. 3228970 = cu
Add Labour cell					
@ 1.00 %					⊕ R. 32290 = cu
Add GST @ 12.00 %					⊕ R. 387476 = cu
					Rd. 3648736 = cu
Less @ 10.00 % as per Agt					⊖ R. 364874 = cu
					Rd. 3283862 = cu
Less @ PP vide T.M.B.					
					P/26 ⊖ R. 1838963 = cu
Letter NO - 67 dt 27/5/13					
					Rd. 1444899 = cu
					Limit 1155920 = cu
CAP					
Share					
15/5/23					
EE					

Continuation

509 ON DIC 07/11