

ਮਾਪਦੰਡਾਂ ਦੀ ਮਾਪਦੰਡ
ਦੀ ਮਾਪਦੰਡ

1978

Measurement Book

1978

Schedule XLV-Form No. 134

ਮਾਪਦੰਡ

BEHUSARA 1 MMSY (SC)
DIVISION

BIRPUR
SUB-DIVISION

ਮਾਪਦੰਡਾਂ ਦੀ ਮਾਪਦੰਡ

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1)	Fixing of Bench Mark pillar				
1.0 No	vide T.M.B item 1/1 P17				
	CR 3698.34/No B				3698.00
(2/2)	Fixing of reference pillar				
4.0 No	vide T.M.B item 2/2 P17				
	CR 1686.70/No B				6747.00
(3/3)	clearing and Grubbing road surface				
0.312 Hect	vide T.M.B item 3/3 P17				
	CR 51,133.76/Hect B				15954.00
(4/4)	Box Cutting in road ways				
109.20 M ³	vide T.M.B item 4/6 P18				
	CR 74.16/M ³ B				8098.00
(5/5)	Construction of Embankment with lead of 100 M				
186.918 M ³	vide T.M.B item 11/5 P23				
	CR 174.94/M ³ B				32699.00
(6/6)	with lead of 100 M				
3551.452 M ³	vide T.M.B item 12/6 P23				
	CR 150.38/M ³ B				534,067.00
					6,01,263.00
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B 6,01,263.00
(7/7)	Construction of sub				
730.044	grade & shoulder				
601.80 M ³	vide T.M. B item 11/2			P 23	8,911.00
					B 1,06,266.00
(8/8)	Construction of S.S. B				
523.191 M ³	vide T.M. B item 5/8			P 19	8,944.00
549.702	@ B 2163.80 / M ³			B 11	32,081.00
(9/9)	Construction of				
	W.D.M. G.I. II.				
290.273	M ³ vide T.M. B item 6/9			P 19	
					B 2746.23 / M ³
					B 7,97,156.00
(10/10)	Applying Primer				
	Coat with SS I				
3825.0 M ²	vide T.M. B item 7/10			P 20	
					B 44.91 / M ²
					B 1,71,781.00
(11/11)	Applying Tack				
	Coat with R.I.				
3825.0 M ²	vide T.M. B item 8/11			P 20	
					B 15.46 / M ²
					B 59,134.00
(12/12)	Laying rolling				
	of closed graded				
	premix material				
3825.0 M ²	vide T.M. B item 9/12			P 21	
					B 203.29 / M ²
					B 7,77,584.00

Continuation
 B 36,45,265.00
 37,23,274.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				37,25,274.00	
				36,45,265.00	
(13/15) Fixing of 12M Post					
3.0 Ns vide T.M. D item 13/15 P23					
CB 1986.53/NOB					5960.00
(14/16) Fixing of 200M Post					
4.0 Ns vide T.M. D item 14/16 P23					
CB 557.42/NOB					2230.00
(15/17) Fixing of Boundary Pillar					
28.0 Ns vide T.M. D item 15/17 P22					
CB 463.41/NOB					13,975.00
(16/18) Fixing of Landmark Board					
6.0 Ns vide T.M. D item 16/18 P24					
CB 3652.31/NOB					21,914.00
(17/19) Fixing of 600mm Circular Board					
2.0 Ns vide T.M. D item 17/19 P24					
CB 4924.22/NOB					9848.00
(18/20) Fixing of 600x450mm rectangular Board					
2.0 Ns vide T.M. D item 18/20 P24					
CB 4632.16/NOB					9264.00
					1
				37,07,456.00	
				37,87,465.00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	P.	
				37,87.465 w	
				R 37,07.456 w	
(19/21)	Fixing of 800 mm				
	Side Octagonal				
2.0 No	vide T.M. B item 18/21			P 24	
				CB 8820.09 / No B	17,640.00
(20/22)	Laying road				
	Marking				
200.0 m ²	vide T.M. B item 19/22			P 24	
				CB 735.44 / m ²	1,47,088.00
(21/25)	Fixing of direction				
	Board				
1.0 No	vide T.M. B item 20/25			P 24	
				CB 2701.47 / No R	2701.00
(22/26)	Fixing of H.M.S.V				
	informatory Board				
5.0 No	vide T.M. B item 21/26			P 4	
				CB 8785.26 / No B	43,926.00
(23/27)	Planting of Tree				
	and maintenance				
100.0 No	vide T.M. B item 22/27			P 4	
				CB 819.92 / No B	81,992.00
(24/28)	Excavation				
	in trench				
103.86 m ²	vide T.M. B item 23/28			P 5	
				CB 269.32 / m ²	27,972.00
				R 40,28,775.00	
				41,08,784.00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				41.08	8,784.00
				40.28	775.00
(25/29) Forming M150					
as labelling course					
P.C.C in form					
11.979 M ³ vide T.M. B item 24/29 P 25					
CB 4571.61/M ³ R					54,763.00
(26/30) Brick masonry in C.M.					
(1:4) in Substructure					
15.054 M ³ vide T.M. B item 26/30 P 26					
CB 6628.91/M ³ R					99,792.00
(27/31) plastering with C.M.					
(1:4) on Brick work					
51.132 M ³ vide T.M. B item 32/31 P 28					
CB 157.39/M ³ R					8048.00
(28/34) Brick masonry					
in C.M. (1:4) in form					
56.895 M ³ vide T.M. B item 25/34 P 25					
CB 5368.16/M ³ R					3,05,421.00
(29/35) Providing R.C.C M20					
in Substructure					
3.36 M ³ vide T.M. B item 28/35 P 27					
CB 5297.28/M ³ R					17799.00
(30/37) R.C.C M250 in					
deck slab					
3.244 M ³ vide T.M. B item 30/37 P 28					
CB 6245.36/M ³ R					20,260.00
					45,34,858.00
					46,14,867.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					46,14,867.00
					R 45,34,858.00
(31/38) Supplying & placing					
M.S. 8 Steel					
0.284 M.T. vide T.M. B. Site 29/38 P 27					
					CR 46,997.27 / M.T. B 22,747.00
(32/40) Brick work in					
C.M. (1:3) in Parquet					
3.60 M ³ vide T.M. B. Site 31/40 P 28					
					CR 6065.37 / M ³ B 21,835.00
(33/24) Laying Duct					
Pipe					
16.0 M vide T.M. B. Site 33/24 P 28					
					CR 834.97 / M B 13,360.00
					R 45,92,800.00
					46,12,809.00
Add G.S.T.C (12%)					R 551,136.00
					5,60,737.00
Add 6% less C.I.Y					R 45,928.00
					46,12,809.00
					R 51,89,864.00
					52,80,274.00
Less 0.16%					R 8304.00
					84,48.00
					R 51,81,560.00
					52,71,826.00
Less provision Payable					R 23497.176.00
					R 27,74,650.00
					R 26,84,384.00
The construction work has been done as per specification.					
30/5/23					
21/12/23					
14.7.23					

Continuation