

MNGSY 310171 Const. of Road Hayatpur
Kabristan to Chakradah

Schedule XLV-Form No. 134

Agreement No. 08/503D/MNGSY-22-23

Agency:- Md. Reza Ali

DIVISION

Const. Cost:-
Maint. Cost:-

ARARIA

SUB-DIVISION

ARARIA

Total:-13033992=

MEASUREMENT BOOK

Date of Commence:- 18.4.22

2750

Date of Completion:- 17.4.23

Abstract of cost			
①	Plin A fixing of working bench		
	do all complete job		
	Qty: 1.60 km vide TM P-3		
②	36281.06 km	RS	58050.
②	cleaning & grubbing land		
	do all complete job		
	Qty: 0.56 Ha vide TM B P.3		
③	52970.33 / Ha	RS	29663
③	Const. of embankment road		
	up to 1000m etc.		
	Qty: 408.40 M ² TM P-3		

Continuation

Contingency
④ 190.321 M3

∴ 477829

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(H)	const of embankment road upto 100 m				
	— do all complete tol —				
Qty:	2629.60	m ³ vide TMBP-3			
②	149.081				RS 39202.00
(4)	Const. of subgrade Eastern shoulder				
	— do all complete tol —				
Qty:	2109.0	m ³ vide TMBP-3			
②	192.25	m ³			2 RS 405485
					total

(5)	Const. of granular sub-base				
	— do all complete tol —				
Qty:	648.0	m ³ vide TMBP-3			
②	3065.06	/43			RS 1986157
					RS 2949177
Add	11.81	+ 16.00			(+RS) 383393
Add	5.00	Fec			45066
					total: 3377636.0
Less	4.86	% below			164153
					Net Amount: 3213483.0
Less	Previous bill payment				925787.0
					Net amt 2287696.0
Less	Previous Bill Page No. (8) R				1234382.0
					RS 1053314.0

20/1/23 Continuation
J.E.