

4444 4444 4444 3-11-21m
44. 4444 4444

Shedule XLV Form No. 134.

DIVISION

SUB-DIVISION

Measurement Book

1549

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction and Maintenance of road and CD work from Pump ke Pass To ridge for utari Tola, under Heel MARY (LEN)					
Name of Agency:- M. T. Tish Hussain					
At- Jamnala, P.O - Pannaila					
Dist- Sheikhpura					
Agreement No- 24 (SBO) 2022-23					
Date of Agreement- 23-09-2022					

Date of Completion - 22-06-2023

Agreement Value - 23-09-2022

Date of Const. work - Rs = 24,66,713.20

Maintenance work - Rs = 5,32,423.20

Total - Rs = 29,99,136.40

Date of Measurement - 25-8-2023

① P/O & fixing working Benchmark
Pillar etc - 01 Nos.② P/O and fixing reference Pillar
etc - 03 Nos.③ clearing and fencing Road
land etc -2x6 x 30.00 x 1.50 = 54.00 m²2x15 x 30.00 x 1.50 = 135.00 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24/26 Earth work excavation for structures etc					
Qty $\sqrt{m^3}$ P/9				46.986 m ³	
Q/5 283.94/m ³				13340 cu	
25/27 P/c P.C.C M15 (1:2:5) etc					
Qty $\sqrt{m^3}$ P/9				8.55 m ³	
Q/5 4908.75/m ³				41970 cu	
26/28 P/c P.C.C M20 in sub-structures etc					
Qty $\sqrt{m^3}$ P/10				36.42 m ³	
Q/5 5685.04/m ³				207049 cu	
27/29 P/c and laying R.C.C NP3 H.P of dia 60mm etc					
Qty $\sqrt{m^3}$ P/10				22.50 m	
Q/5 2033.30/m				45749 cu	
				25,57,587 cu	
Add GST 12.1.				(+) 306910 cu	
Add L.C 1.1.				(+) 25,576 cu	
Add S.F 10.1.				(+) 47105 cu	
Grand Total				29,37,178 cu	
less 17.01/1. Below				(-) 499320 cu	
(As per agreement)				24,37,858 cu	
Grand Total					

19.6.2023
SE

19.6.23
AC

19.6.23
AC