

42-21 Rs-10827795=00
6-21 Rs-6255080=00
11-22 Rs-2255678=00

[Signature]

Agg No. 150/2020-21
Schedule XLV-Form No. 134 **II**
M/s Balaji Construction. (NMGSY-SC)
Bridge.

DIVISION

(Block - Kadawa)

SUB-DIVISION

Muslim Tola to Dhankara (Part A & B)

MEASUREMENT BOOK - 1810

ABSTRACT

VII th and final bill



Abstract of cost

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W Const & Maint. of road with HLB from Muslim to to shanharai with road approach					
Agency:- M/S Balaji Construction Co-operative Colony Purnea					
Agg. no:- 150 SBD 2020-21					
D.O.S:- 24-09-2020					
D.O.C:- 23-09-2021					
A.D.O.C:- 26-07-2022					
1/ Earthwork in excavation for E/L.					
Qty. vide TMB Page-48					568.27m ³
@ Rs. 305.42/m ³					Rs. 173561.20
2/ P/L PCC M15 in levelling course					
Qty. vide TMB Page-48					27.07m ³
@ Rs. 6376.12/m ³					Rs. 172602.00
3/ P/L RCC M30 in pile cap					
Qty. vide TMB Page-48					305.69m ³
@ Rs. 7370.62/m ³					Rs. 2253125.00
4/ Bored Cast-in-situ M25 grade					
Qty. vide TMB Page-48					408.00m
@ Rs. 17304.29/m					Rs. 7060150.00
5/ S/HB HYSD bar in found					
Qty. vide TMB Page-48					69.21MT
@ Rs. 56409.76/MT					Rs. 3904115.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
34/35) Providing & laying of hot applied thermoplastic					
QMS vide TMB Page-53			20.00 m ²		
@ Rs. 721.91/m ²					Rs. 14438.00
35/36) Providing & Rec. 15" boundary pillar					
QMS vide TMB Page-53			80.00 nos.		
@ Rs. 536.00/m ²					Rs. 42880.00
36/37) Providing & laying cc wear course					
QMS vide TMB Page-53			20.79 m ³		
@ Rs. 13992.39/m ³					Rs. 290902.00
Total					Rs. 22123283.00
61% Add 12% GST					Rs. 2654794.00
Add 1% cess					Rs. 221233.00

Add Surch. fee	Rs.	105734.00
Total	Rs.	25105044.00
Less 0.05% below	Rs.	12553.00
Total	Rs.	25092491.00
Less prev. Pay. (-)	Rs.	23747948.00
Total	Rs.	1344543.00

 07/09/23
 24/05/23
 Add. Lead.

Exec. Engineer
 Rural Works Department
 Division, Barsoi