

Nilu:- Construction of Rec bridge Kairibirpur to
Chainpur via Bishanpur Road at chain o. 350 Km.

Schedule XLV-Form No. 134

MP BARD

Agency:- Bipin Bihari Kashyap
Sheikhpura.

R.M.D. NO. 85 **DIVISION**
Kishoreganj-1

R.M.D. NO. 85 **SUB-DIVISION**
Kachadhamaon

3382

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area					
	No.	L	B.	D.						
	4th	4th	4th	4th						
Name of work—	Construction of RCC Bridge									
	Kairibirpur to Champur via Bishampur									
	Road at ch-0.350km under NABARD									
Name of Agency—	Bipin Bihari Kashyap									
Add—	Aijhi po—Mubarakpur, PS—Kotma									
Dist—	Sheikhpura, pin—811105									
Revised Agreement No—	41/SBD/NABARD/2021-22									
Date of commencement—	28-07-2022									
Date of completion—	27-07-2023									
Record Entry										
(1) Construction of subgrade										
8 Berthen shoulder										
all complete										
Adjacent of G.S.B										
A1 side	2x2x30.0x1.50avgx0.200	= 36.0m ³								
	2x1x13.0x1.50avgx0.200	= 7.80m ³								
A2 side	2x2x30.0x1.50avgx0.200	= 36.0m ³								
		79.80m ³								
(2) construction of WBM gull										
all complete										
A1 side	2x30.0x3.75x0.075	= 16.875m ³								
	2x13.0x3.75x0.075	= 3.66m ³								
A2 side	2x30.0x3.75x0.075	= 16.875m ³								
		37.41m ³								
		Limit gull = 37.14m ³								
W.B.M.	28.06.2023									
JE										

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) clearing & grubbing Road 26.0 land - - - all complete					
0.1249 VTMB PN- 24					
@RS 56526 = 514/Ha				RS	6783=00
(2) Dismantling of Existing Struc 27.0 125.62 m ³ VTMB PN-24					
@RS 48 = 696/m ³				RS	6117=00
(3) E/W in Excavation for 28.0 structure - - - all complete					
917.69 m ³ VTMB PN- 24					
@RS 325 = 635/m ³				RS	298832=00
(4) providing pcc m15 in 29.0 open foundation - - - all complete					
40.52 m ³ VTMB PN- 24					
@RS 6054 = 375/m ³				RS	245323=00
(5) S/F & Placing HYSD bar 30.0 Reinforcement in sub structure					
25.02 m ³ VTMB PN-9					
@RS 80368 = 663/m ³				RS	2010824=00
(6) providing RCC m30 in sub- 31.0 structure - - - all complete					
324.82 m ³ VTMB PN- 24					
@RS 8059 = 883/m ³				RS	2618011=00
				C.O.RS	5185890=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BFRS 12116877=00
(32) P&F Logo of project Board 40-0					
1.0 NO VTMB PN- 31					
@RS 7500=00/each					RS 7500=00
(33) P&F of logo of citizen 41-0					
Information Board					
1.0 NO VTMB PN- 31					
@RS 9500=00/each					RS 9500=00
					RS 12133877=00
Add 12.0-1. WST					+ RS 1456065=00
Add 1.0-1. L.C.					+ RS 121339 =00
Add S.F VTMB PN-27 +PN-34					+ RS 74689=00
					RS 13785970=00
less 3.06% below as per ABC					- RS 421851=00
					RS 13364119=00
less previous bill VTMB PN-27 B					- RS 12455650=00
					RS 908469=00
w/ [Signature]					
12.07.2023					[Signature] 12.07.23
J.E					A.E