

RAJOURN - 1916
Schedule XLV From N.134. MWG SP. (GEN)

P.W.D. Bangaon Paswan Tola To
Bhagalpur Durais Maier
Road.

R. W. D. Banka-2 DIVISION

Rayoun. SUB DIVISION

21/11/16

MEASUREMENT BOOK

M.B. No - 1916

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work- Construction of					
road from Bangam					
paswan Tola to Bhagalpur					
Dumka road					
Under- m/s GSY (Gen)					
Agency- Shri Ramachandra					
Singh, Depura, paswan					
Nawada.					
Agreement no- 87 SBD / 2019-20					
Date of Work Order- 21-01- 2020					
Date of Completion- 21-10- 2020					
Date of actual Completion- ongoing.					
1					
33	B/W in excavation				
	for structure.				
	do	do	all Comp		
Abut:					
	$2 \times 6.61 \times 2.14 \times 1.50 = 42.44$				
	Return wall				
	$3 \times 2.50 m \times 1.93 \times 1.50 = 21.31$				
	Ar				64.15
2					
34	pcc in foundation				
	do	do	all Comp		
Abut					
	$2 \times 5.95 \times 2.14 \times 0.20 = 5.09$				
	Return wall				
	$3 \times 2.50 \times 1.93 \times 0.20 = 2.90$				
	Ar				7.99
3					
35	providing B/W in C.M (1:3)				
	in found				
	do	do	all Comp		

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Qty. vide TMB page no (20)					
item no - 13					
177.27 kg @ Rs 68.20 / kg					12090 = ₹
$\frac{35}{46}$ providing B/W in C.M.					
(114) in Super Structure					
do - - - - - all Corn.					
Qty. vide TMB page no (21)					
item no (14)					
0.58 m ² @ Rs 6468.87 / m ²					3752 = ₹
$\frac{36}{42}$ plastering in R.C. (114)					
15 mm thick					
do - - - - - all Corn.					
Qty. vide TMB page no (22)					
item no (15)					

6.01 m ² @ Rs 147.94 / m ²					889 = ₹
					Rs 377 8555 = ₹
Less as per agreement					
10% below					Rs 377 856 = ₹
					Rs 340 0699 = ₹
Less previous payments					1320101 = ₹
					Rs 2080598 = ₹

Box 136
T.F.

4.4

13.06.23

AG

C&P

17.06.23

EE