

(NDB/Bricks)

M.B No - 800

Schedule XLV-Form No. 134

M.M. U.S.Y. NDB BRRD-365 Simsbury

DIVISION

→ RWD park To Margal Tola :-

SUB-DIVISION

MEASUREMENT BOOK

Road - Abstract

M/S Sunrise Construction

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Isf on A/c bill					
Name of work:- Construction of Road and c/p works from RWD Path to Magal tolg.					
Name of Contractor:- M/s Sunrise Construction.					
Add - At - Gramhariya Sour bazar					
Dst - Saharsa.					

Agf No:- 27/SBD/2022-23					
Date of Agt - 31/12/2022					
D.o Commencement - 31/12/2022					
D.o Completion - 30/12/2023					
Abstract of cost					
Item No. ① Providing and fixing of -- benchmark Pillars					
vide MB 789 P/1 - 2.00 nos.					
RS 4585.66				RS 9171.00	
Item No. ② Providing and fixing of --- reference pillars.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on P/c bill					
Abstract of cost					
Item No. (1) Providing and					
fixing of --- benchmark pillars					
vide TMB P/1					2.00 nos
@ RS 4585.66					RS 9171.00
Item No. (2) providing and					
fixing of --- reference P/c					
vide TMB P/2					6.00 nos
@ RS 2098.96					RS 12594.00
Item No. (3/2) clearing and					
gubbing road land ---					
vide TMB P/2					110 Hq
@ RS 59228.52					RS 65151.00
Item No. (4/2) Earth work in					
excavation for foundation.					
vide TMB P/2					329.05 M ³
@ RS 312.28					RS 102756.00
Item No. (5/2) Providing					
concrete for plain/rc in open					
vide TMB P/2					29.26 M ³
@ RS 5936.88					RS 173713.00

Continuation

363385

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
vide TMB P/S					5.71 M ²
vide MB 789 P/4					7.84 M ²
					13.55 M ²
(A) RS 679 8.85					RS 92124.00
					3790471 RS 3792376.00
Add GST & Labour cess (13%+)					492761 RS 493009.00
					9283232 RS 4285385.00
Less as per agt 16.25% L					696026 RS 696375.00
					3587906 RS 3589010.00
Deduct pre Payment (-)					RS 3046409.00
					RS 542601.00
					5410792

AI
13/07/23
J.E.

Shaj 2023
13-07-23

$\frac{C \times 1}{19 \times 12}$