

M/R (3054)
Schedule XLV-Form No. 134

कार्य- G.T. रोड से अकरोदी सेना (आया. बोनस देड बंधार्डर दुर्गावली
आया कर्गपुरा)

Executive Engineer

R.W.D. Work Div. Mohania

DIVISION

श्री-श्रीनिवास चौधरी सहित अभियंता
कार्य-अवदय. दुर्गावली

SUB-DIVISION

सेवेक- M/S विजेन्द्र कुमार सिंह

Agreement No- 29MBD/20-21 **MBNO-461**

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/c R/5629504.00
(19) P/V 8 fixing boundary Pillar etc. comp. as per T&C					
Qty vide TMA Pg No-42, item No-4					
42.00 Nos					
@ R/526.57/Nos					R/27,680.00
(20) P/V 8 fixing masonry sign board etc. comp. as per T&C					
Qty vide TMA Pg No- 16, item No-11/16					
2.00 Nos					
@ R/10115.98/Nos					R/20,232.00
(21) Planting of trees by the Road side etc comp as per T&C					
Qty vide TMA Pg No-42, item No-5					
123.00 Nos					
@ R/926.51/Nos					R/117,657.00
					C/c R/57,89,087.00
(22) Brick masonry work in cum in parapet etc comp. as per T&C					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
R/f :- RA 15389083.00					
Spy video TMA Pg No-43, item No-1					
6.80 m ³					
@ R 7100.50/m ³					R 48283.00
(2) Planting with c.m on brick work in sub-struc- ture etc comp. as per T.S.					
Spy video TMA Pg No-43, item No-2					41.78 m ²
Spy video TMA Pg No-37, item No-4					624.00 m ²
= 665.78 m ²					122,786.00
@ R 184.48/m ²					R 22628.00
(2) Painting two coats on new brick masonry work etc. comp. as per T.S.					
Spy video TMA Pg No-44, item No-3					41.78 m ²
@ R 109.82/m ²					R 4586.00
					159,6438.00
					= R 159,49,580.00
Add St					= R 1,02,856.00
					1,60,62,594.00
					= R 1,59,52,438.00
Less B.O.B. balance as per previous bill					R 81,954.00
Less Previous paid amount					R 68,31,039.00
Payable amount					R 91,14,531.00
					R 90,00,000.00
19/10/20					