

**Schedule XLV-Form No. 134**  
ਵਿਭਾਗ ਕਰਾਚੀ ਦੇਵੀ ਸੇਨ ਰੀਡ ਸੁਬਡਿਵੀਜ਼ੀ ਓਐਮੀ ਓ ਏਮਾਊਟ ਆਫਿਸਰੀ  
ਏਜੰਸੀ

ਸਮੁੱਚਾ / **DIVISION**

ਚਾੰਦ / **SUB-DIVISION**

ਪੰਨਾ 2 ਵਿਚ ਨਕ

**MEASUREMENT BOOK**

MB No - 1570

## Sch.XLV-Form No. 134

| date 7 Jan 2024 - 18/07/2024 |                                                                                                                                                                                                                                                                     |
|------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| (1)                          | Brick masonry work<br>in cement Mortar<br>$2 \times 6.00 \times .40 \times .60 = 2.88 \text{ m}^3$                                                                                                                                                                  |
| (2)                          | Plastering with cement<br>Mortar on Brick work<br>Side wall $4.00 \times 6.00 \times .60 = 14.40 \text{ m}^2$<br>Top $2.00 \times 6.00 \times .40 = 4.80 \text{ m}^2$<br>Front face $4.00 \times .40 \times .60 = 0.96 \text{ m}^2$<br>Total = 20.16 m <sup>2</sup> |
| (3)                          | Painting two coats<br>including primer coat<br>green sand as per m. B<br>— 20.16 m <sup>2</sup>                                                                                                                                                                     |

Continuation

Continuation

## Sch.XLV-Form No. 134

| Particulars                      | Details of actual measure |    |    |         | Content of area |
|----------------------------------|---------------------------|----|----|---------|-----------------|
|                                  | No.                       | L. | B. | D.      |                 |
| (2) RCC 11/15 grad KM            |                           |    |    |         |                 |
| Stone                            |                           |    |    |         |                 |
|                                  |                           |    |    | 0 200   |                 |
| (5) RCC 1/15 grad 200 M stone    |                           |    |    |         |                 |
|                                  |                           |    |    | 0 400   |                 |
| (6) p/v & fixing of retro        |                           |    |    |         |                 |
| reflector (500) Circular         |                           |    |    |         |                 |
| 600 MM Equilateral & triangle    |                           |    |    |         |                 |
|                                  |                           |    |    | 0 200   |                 |
| 600 MM Circular                  |                           |    |    |         |                 |
|                                  |                           |    |    | 0 400   |                 |
| 600 x 450 MM rectangle           |                           |    |    |         |                 |
|                                  |                           |    |    | 0 000   |                 |
| (7) Guard stone / Boundary stone |                           |    |    |         |                 |
|                                  |                           |    |    | 45 000  |                 |
| (8) planting of tree by          |                           |    |    |         |                 |
| the Road side                    |                           |    |    |         |                 |
|                                  |                           |    |    | 65 000  |                 |
| 18/07/23                         |                           |    |    |         |                 |
| sup/char                         |                           |    |    |         |                 |
|                                  |                           |    |    | 18-7-23 |                 |
|                                  |                           |    |    | AE      |                 |

Continuation

## Sch.XLV-Form No. 134

| Particulars                | Details of actual measure         |     |          |    | Contents of area |
|----------------------------|-----------------------------------|-----|----------|----|------------------|
|                            | No.                               | L.  | B.       | D. |                  |
| <u>ABSTRACT OF L&amp;T</u> |                                   |     |          |    |                  |
| (1)                        | Brick masonry                     |     |          |    |                  |
|                            | Work in cement                    |     |          |    |                  |
|                            | Qty                               | R/V | Page-12) |    |                  |
|                            | — 2.88 m <sup>2</sup>             |     |          |    |                  |
|                            | @ 6251.62/m <sup>2</sup> × 2.88 = |     |          |    | 18005.0          |
| (2)                        | Plastering wall                   |     |          |    |                  |
|                            | Cement mortar                     |     |          |    |                  |
|                            | Qty                               | R/V | P-12)    |    |                  |
|                            | — 20.16 m <sup>2</sup>            |     |          |    |                  |
|                            | @ 192.16/m <sup>2</sup> × 20.16 = |     |          |    | 3879.0           |
| (3)                        | Plastering two                    |     |          |    |                  |
|                            | Coats in chisels                  |     |          |    |                  |
|                            | Qty                               | R/V | Page-12) |    |                  |
|                            | — 20.16 m <sup>2</sup>            |     |          |    |                  |
|                            | @ 116.86/m <sup>2</sup> × 20.16 = |     |          |    | 2356.0           |
| (4)                        | RCC M/s grad KM                   |     |          |    |                  |
|                            | Qty                               | R/V | P-13)    |    |                  |
|                            | — 2 NO                            |     |          |    |                  |
|                            | @ 2699.36/cum × 2 =               |     |          |    | 5399.0           |
| (5)                        | RCC M/s grad                      |     |          |    |                  |
|                            | 20 M stem                         |     |          |    |                  |
|                            | Qty                               | R/V | P-13)    |    |                  |
|                            | — 4 NO                            |     |          |    |                  |
|                            | @ 756.40/cum × 4 =                |     |          |    | 3026.0           |
|                            | CT -                              |     |          |    | 32660.0          |

Continuation

Continuation

Sch. XLV-Form No. 134

B r 15

32660.0

| Particulars          | Details of actual measure |    |    |    | Contents of area |
|----------------------|---------------------------|----|----|----|------------------|
|                      | No.                       | L. | B. | D. |                  |
| (6) C/V & boxing etc |                           |    |    |    |                  |
| Band                 |                           |    |    |    |                  |
| 600 MM circular      |                           |    |    |    |                  |
| 2 length             |                           |    |    |    |                  |
| QTY R/V P-(13)       |                           |    |    |    |                  |
| — 2ND                |                           |    |    |    |                  |
| @ 4211.05/each x 2 = |                           |    |    |    | 8422.0           |
| 600 MM circular      |                           |    |    |    |                  |
| — 4ND                |                           |    |    |    |                  |
| @ 4149.13/each x 4 = |                           |    |    |    | 16597.0          |
| 600 x 950 MM rock    |                           |    |    |    |                  |
| — 4ND                |                           |    |    |    |                  |
| @ 4017.19/each x 4 = |                           |    |    |    | 16068.8          |

|                         |  |  |  |  |         |
|-------------------------|--|--|--|--|---------|
| (7) Guard & turn        |  |  |  |  |         |
| QTY R/V P-(13)          |  |  |  |  |         |
| — 45ND                  |  |  |  |  |         |
| @ 633.17/each x 45 =    |  |  |  |  | 28493.0 |
| (8) Planting of tree    |  |  |  |  |         |
| by the Road             |  |  |  |  |         |
| QTY R/V P-(13)          |  |  |  |  |         |
| — 65ND                  |  |  |  |  |         |
| @ 1062.66/each x 65 =   |  |  |  |  | 69073.0 |
| (9) Clearing & grubbing |  |  |  |  |         |
| QTY R/V Page-(12)       |  |  |  |  |         |
| — 0.260421              |  |  |  |  |         |
| @ 62032.43/4014.264 =   |  |  |  |  | 16322.0 |

Continuation CT = 182683.0

| Particulars                        | Details of actual measure |    |    |    | Contents of area |
|------------------------------------|---------------------------|----|----|----|------------------|
|                                    | No.                       | L. | B. | D. |                  |
| (10) Box cutting                   |                           |    |    |    |                  |
| Qty R/V Page 11                    |                           |    |    |    |                  |
| — 189.00 m <sup>2</sup>            |                           |    |    |    |                  |
| @ 105.95/m <sup>2</sup> × 189.00 = |                           |    |    |    | 20025.0          |
| (11) Construction of               |                           |    |    |    |                  |
| sub-grade & c/s                    |                           |    |    |    |                  |
| Qty R/V P- (2)                     |                           |    |    |    |                  |
| — 360.00 m <sup>2</sup>            |                           |    |    |    |                  |
| @ 252.32/m <sup>2</sup> × 360.00 = |                           |    |    |    | 90835.0          |
| (12) Construction of               |                           |    |    |    |                  |
| sub-gr - U                         |                           |    |    |    |                  |
| Qty R/V P- (2)                     |                           |    |    |    |                  |
| — 69.30 m <sup>2</sup>             |                           |    |    |    |                  |

|                                     |  |  |  |  |           |
|-------------------------------------|--|--|--|--|-----------|
| @ 2464.81/m <sup>2</sup> × 69.30 =  |  |  |  |  | 170811.0  |
| (13) P/V laying spread              |  |  |  |  |           |
| 8 Compacting WBM-III                |  |  |  |  |           |
| Qty R/V P- (3)(3)                   |  |  |  |  |           |
| — 59.62 m <sup>2</sup>              |  |  |  |  |           |
| @ 4880.32/m <sup>2</sup> × 59.62 =  |  |  |  |  | 290577.8  |
| @ 5118.72/cum × 59.62 =             |  |  |  |  | 305778.0  |
| (14) P/V laying spread              |  |  |  |  |           |
| Compacting WBM-III                  |  |  |  |  |           |
| Qty R/V P- (4)                      |  |  |  |  |           |
| — 139.70 m <sup>2</sup>             |  |  |  |  |           |
| @ 4880.32/m <sup>2</sup> × 139.70 = |  |  |  |  | 877002.0  |
| CT =                                |  |  |  |  | 1651518.0 |

Continuation

| Particulars | Details of actual measure           |    |    |    | Contents of area |
|-------------|-------------------------------------|----|----|----|------------------|
|             | No.                                 | L. | B. | D. |                  |
| (15)        | P/v & applying                      |    |    |    |                  |
|             | Primer Coat (35-1)                  |    |    |    |                  |
|             | Qty R/v Page - (4)                  |    |    |    |                  |
|             | — 2396.07 m <sup>2</sup>            |    |    |    |                  |
|             | @ 60.11/m <sup>2</sup> × 2396.07 =  |    |    |    | 144028.0         |
| (16)        | P/v laying & rolling                |    |    |    |                  |
|             | M/S/S                               |    |    |    |                  |
|             | Qty R/v Page - (5)                  |    |    |    |                  |
|             | — 2396.07 m <sup>2</sup>            |    |    |    |                  |
|             | @ 227.81/m <sup>2</sup> × 2396.07 = |    |    |    | 555849.0         |
| (17)        | P/v & applying                      |    |    |    |                  |
|             | Coat (35-1)                         |    |    |    |                  |

|      |                                     |  |  |  |          |
|------|-------------------------------------|--|--|--|----------|
|      | — 4903.57/m <sup>2</sup>            |  |  |  |          |
|      | @ 20.63/m <sup>2</sup> × 4903.57 =  |  |  |  | 101161.0 |
| (18) | P/v & laying                        |  |  |  |          |
|      | Qty R/v Page - (6)                  |  |  |  |          |
|      | — 62.71/m <sup>2</sup>              |  |  |  |          |
|      | @ 13372.25/m <sup>2</sup> × 62.71 = |  |  |  | 838574.0 |
| (19) | Construction                        |  |  |  |          |
|      | un-reinforced pcc                   |  |  |  |          |
|      | Qty R/v Page - (6)                  |  |  |  |          |
|      | — 83.25 m <sup>2</sup>              |  |  |  |          |
|      | @ 7988.35/m <sup>2</sup> × 83.25 =  |  |  |  | 665030.0 |
| (20) | Road marking                        |  |  |  |          |
|      | with hot applied                    |  |  |  |          |
|      | in 31 portion                       |  |  |  |          |

| Particulars                                      | Details of actual measure |    |    |    | Contents of area |
|--------------------------------------------------|---------------------------|----|----|----|------------------|
|                                                  | No.                       | L. | B. | D. |                  |
| Q14 R/V Page - (7)                               |                           |    |    |    |                  |
| — 132-m m <sup>2</sup>                           |                           |    |    |    |                  |
| @ 823.80/m <sup>2</sup> x 132-m =                |                           |    |    |    | 108742.0         |
| (21) Road marking with hot applied in CC Portion |                           |    |    |    |                  |
| Q14 R/V Page (7)                                 |                           |    |    |    |                  |
| — 50.0 m <sup>2</sup>                            |                           |    |    |    |                  |
| @ 926.43/m <sup>2</sup> x 50.0 =                 |                           |    |    |    | 46322.0          |
| (22) P/V & paving of typical masonry sign board  |                           |    |    |    |                  |

— 270

$$@ 10294.83 / \text{each} \times 2 = 20590.0$$

$$\text{Total} = 4121810.0$$

$$\text{Add 4.00 + 1.00 x 131 = 535835.0}$$

$$\text{Add 5.00 for = 56685.0}$$

$$\text{Total} = 4718330.0$$

$$23.61\% \text{ Allow} = 1113053.0$$

$$\text{Total} = 3601277.0$$

$$\text{less previous pay} = 3452208.0$$

$$\text{Total} = 189073.0$$

18702/25  
out/chr

18.7.23  
AB

Continuation