

6th onalc Bill.

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST.					
Name of work - Construction of					
High Level R.C.C. Bridge					
with approach Road over					
Baya River in Murgiya					
Chak To Risai Ghat in					
Risai Village -					
Agency - M/S Laxman Kumar					
Agreement No. 104/SBD/2020-21					
Date of starting 11-01-2021					
Date for completion 10-01-2022					
Date of measurement - 12.07.23					

1.	providing R.C.C. mgs				
	in cast in situ.				
	pile Bored. —				
Qty. V.P	20 of 1000				
	831.60m.				
	@ 1614/m	R	1346436		
2.	supplying, cutting				
	bonding binding				
	of HYSD bars in				
	for mgs.				
Qty. V.P	20				
	125.14 m T				
	@ 5001/m	R	6259110		



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BF			B		4095227 =
30. Add. GST. @ 12%					5413616 4411868 =
Add L.C. @ 1%					45110 444322 =
Add Seigniorage					62,000 =
					51038336 46315421 =
Less. 16.01% below					8171238 7445099 =
					B. 3.89.00322 =
					42869098
Less Previous Payment					
1st a/c (5)			(-)		16444534 =
2nd a/c					
3rd a/c PRD			(-)		9467934 =

4th a/c V.P. (19)			(-)		8322538 =
5th a/c V.P. (28)			(-)		3984886 =
			(-)		3.82.19952 =

Net 4680370 = 00

12.7.23					B. 4647146 = 00
---------	--	--	--	--	-----------------

OE					1201.21 AP
----	--	--	--	--	---------------

material for 6th B.M.					
-----------------------	--	--	--	--	--

E.W.					13792.12m2
------	--	--	--	--	------------

Barbed					276.15m3
--------	--	--	--	--	----------

metal					173.98m3
-------	--	--	--	--	----------

Stone chips					24.775m3
-------------	--	--	--	--	----------

Bitumen S-90					1743.44kg
--------------	--	--	--	--	-----------

RS-1					183.52kg
------	--	--	--	--	----------

SS-1					779.96kg
------	--	--	--	--	----------

12.7.23 Continuation 12.07.21
AP