

Part 7

MMWSY Road + Bridge - SC ગ્રામપંચાયત -

Schedule XLV-Form No. 134

Part ~~A/C~~ ^(B) - Const of RCC Box Bridge 5 cell X 8X4
1 km with Approach Road 100 m at ch. 95m. ↖

PART-D

DIVISION

Agreement No - 83/SBD/2021-22.

Agreement Value - 10,83,98,911 = ₹

SUB-DIVISION

MEASUREMENT BOOK

Raj Construction.

717
04/2/22

5th on ALC bill

Abstract of cost

30

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① E/W in excavation for structure—E.I.P.					
2685.5m ² @ 0.0.7.10P-(24)					
@ 310.73/m ² —PS.					834472.00
② plr RCC M15 levelling course—E.I.P.					
89.65m ² @ 0.0.7.10P-(24)					
@ 6189.49/m ² —PS.					517750.00
③ plr RCC M30 in sub structure—E.I.P.					
481.32m ² @ 0.0.7.10P-(12)					
3.23m ² " P-(28)					
484.55m ²					
Limit to 468.46m ² @ 7400.19/m ² —PS.					3466693.00
④ S/F/P HYSD bar reinforcement—E.I.P.					
2.82M.T. @ 0.0.7.10P-(2)					
34.87M.T. " P-(4)					
10.380M.T. " P-(5)					
0.540M.T. " P-(6)					
1.40M.T. " P-(7)					
0.32M.T. " P-(11)					
50.33M.T.					
Limit to 49.70M.T. @ 53745.30/M.T.—PS.					2671141.00
⑤ plr deep holes—E.I.P.					
68 Nos. @ 0.0.7.10P-(28)					
@ 134.98/each—PS.					9179.00

Continuation

