

(Re. cost)

50

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Name of Road - Construction of Road from Anandh path to Kharan Pochiyabla.					
Agency - Sri Anshu Rai					
Agreement No - 195 B.O. 2019-20					
Date of Comm - 06/3/2019					
Date of Comp - 05/3/2020					
Date of Actual Comp - 30/3/2022					
Further Measurement - Nil					

2/6/23

AC

R. K. S. JE

ABSTRACT OF COST

- 1/1) Constr. of Bench mark.
Qty V/P (S) MB: 3.00 nos
@ 4218.18 / nos = 12655.00
- 2/2) Constr. of Ref pillars
Qty V/P (S) MB: 10.00 nos
@ 1937.22 / nos = 19372.00
- 3/3) Clearing & grubbing of road land
Qty V/P (S) MB: 0.915 Ha
@ 50148.62 / Ha = 45886.00
- 4/4) Constr. of embankment bed 1000 m
Qty V/P (S) MB: 1491.14 m³
@ 155.23 / m³ = 231470.00
- 5/5) Constr. of embankment (bed 1000 m)
Qty V/P (S) MB: 3479.32 m³ @ 116.49 / m³ = 405306.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6/6) Const. of Subgrade					
	Qty V.P. (40) MB	1301.37 m ³			
		@ 156.97/m ³			= 282764.00
7/7) Granular sub base gr. 2					
	Qty V.P. (40) MB	1658.05 m ³			
		@ 2658.53/m ³			= 4408009.00
8/8) P/V L.B.M. G.V. III					
	Qty V.P. (40) MB	578.557 m ³			
		@ 3155.77/m ³			= 1825046.00
2/9) P/V Primer coat					
	Qty V.P. (40) MB	7714.125 m ²			
		@ 47.81/m ²			= 368512.00
10/10) P/V Tack coat					
	Qty V.P. (40) MB	9714.125 m ²			
		@ 16.18/m ²			= 124815.00
1/11) P/V Mixed Surface					
	Qty V.P. (40) MB	7714.125 m ²			
		@ 210.77/m ²			= 1625906.00
2/13) Kilometer Stone					
	Qty V.P. (40) MB	4.00 m			
		@ 2530.35/m			= 10121.00
13/14) P/V 200 m Stones					
	Qty V.P. (40) MB	18.00 m			
	Limit	10.00 m			
		@ 664.021 m			= 6640.00
14/15) P/V MGSy Sign board					
	Qty V.P. (40) MB	3.00 m			
		@ 9740.59/m			= 2922.00

Continuation

Continuation

Continuation

[illegible]

Scanned with CamScanner