

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
1. Name of work: Bargaon chowk to Akhar Road under new maintenance policy 2018				
2. Name of Agency: Patpara Construction Pvt. Ltd.				
3. Agreement no: 17/MBD/2022-23				
4. Approval of rate: 0.51% below from schedule rate				
5. Date of work order: 28.10.2022				
6. Date of completion: 25.07.2023				

Record Entry			
RCC slab culvert of 6m span x 3.0m vent			
Item ① Earthwork excavation for foundation of structures within upto 30m depth			
Abutment, Retaining wall and floor			
177.90 x	14.0 x	1.60	= 126.96m ³
② Brick flat Soling Laying			
Brick Soling Layer on prepared subgrade with chert			
Flooring under Deck Slab			
177.90 x	5.0		= 37.0m ²
③ Providing concrete for plain			

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(22) Providing B.F.R 78					555452m
23 Weep holes in					
brick masonry regular					
Qty = 38-0 no side					
					Tr 2 page (2)
(24) 127-44 / each R					4843=00
					R 7860388=00
Add 1% Labour cost Rs.					78604=00
Add 12% GST					R 943247=00
Add 10% S.F.					R 28979=00
					R 8911218=00
Less 0.51% below					R 45447=00
as per agreement					R 8865771=00
Deduct previous payment and					R 8406130=00
					R 459641=00
RAMS 22.07.2023 J.E.					S.A.O C2P 22/7/23
material statement					
(1) earth					190.80m ³
(11) stone Aggregate					36.73m ³
(16) local sand					1.758m ³
(13) stone metal					3.885m ³
(1) stone screening					0.770m ³
RAMS 22.07.2023 J.E.					

Continuation