

Com ship J n f a

Schedule XLV-Form No. 134

DIVISION

SUB-DIVISION

6-11791 (1-11)

WEA'S SUPPLEMENT BOOK

3736

3rd & Final Bill

50

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	const of	Road			
& CD work of maintenance -					
Wadhwa Bhurghuse Jamda					
Jainagar via Asaria NH-77					
under '3054'					
Agency -	COMSHIS Infra-Pro-				
	Vikesh Kumar Upadhyay				
	R.P.S. More Dhanpur Patna.				
Agreement No -	23/MBD/2022-2023				
Start of work date -	17/12/22				
completion of date -	18/1/2023				
Actual date -	25/1/2023				
father measurement -	MILL				
Kumar	18.6.22				
	Abstract of cost				
	2nd and final Bill				
(1) Item -	Plv & clearing &				
	grubbing - - - -				
vide T.M. B page -	(40)				
Qty =	1.10 HAT				
@ Rs =	59120.00/ha -				650320
Item (2) const of	Subgrade				
entire and shoulders - - -					
vide T.M. B page -	(40)				
Qty =	2310.00 m ³				
@ Rs =	237.50/m ³ -				548625
					1
					Rs = 613657.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF AB =	613	657 = 0
Item (3) const of c.s.B with wide grained material					
vide T.M.B page - (40)					
Qty = 118.22/m ³					
Qms = 2646.91/m ³					ms = 314378 =
Item (4) Plv and W.B.M. work					
vide T.M.B page - (40)					
Qty = 104.51/m ³					
Qms = 5648.22/m ³					5 517 573412 =
Item (5) Plv and W.B.M. work III					
vide T.M.B page - (40)					
Qty = 205.542/m ³					
Qms = 5200					
Item (6) Plv and applying primer coat					
vide T.M.B page - (40)					
Qty = 2023.50 m ²					
Qms = 59.68/m ²					ms = 120762 =
Item (7) Plv and applying tack coat					
vide T.M.B page - (41)					
Qty = 2023.50 m ²					
Qms = 20.31/m ²					ms = 41097
Item (8) Plv & Laying & Rolling Jorum thick mix seal surface					
vide T.M.B page - (41)					
Qty = 2023.50 m ²					
Qms = 260.46/m ²					ms = 52704
Continuation					ms = 3276780 =

Continuation