

Name of Work:- House of Jay Krishan Ram to House of
Sudashan Ray. (M.B. No. 938)

Schedule XLV-Form No. 134

II

Executive Engineer
Rural Work's Department
Works Division, Marhaura

DIVISION

M.B. NO :- 938.

Amnoux

SUB-DIVISION

Samxidhi Const.

MEASUREMENT BOOK

3rd Bill.

Jaykishan Ram to house of Sudarshan Roy

1

Name to work—

Situation of work—

Agency by which work is executed—Samriddhi Constn Co

Date of measurement—

No. and date of agreement. 15/MM454(Gen)/SRD/2021-22

These four lines should be repeated at the commencement of the measurements relating to each work.) 29.05.2021
28.02.2022

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
This bill is recorded on the basis of Previous MB 810 & Page No 15. with last payment.					
No further measurement.					
① Benchmark --	0.245 km				✓
	@ Rs 12632.06/Km				Rs 3095.00
② clearing & Grubbing -	0.049 Hec				✓
	@ Rs 52970.33/Hec				Rs 2595.00
③ Embankment -	199.49 m ³				✓
	@ Rs 197.04/m ³				Rs 39309.00
④ Subgrade & Shoulder	512.616 m ³				✓
	@ Rs 183.34/m ³				Rs 93983.00
⑤ GRS-I	93.70 m ³				✓
	@ Rs 3206.40/m ³				Rs 300440.00
⑥ LBSM Gr-III	4501.55 m ³				✓
	@ Rs 69.622/m ³				Rs 313393.00
⑦ Placement Concrete	149.50 m ³				✓
	@ Rs 8080.93/m ³				Rs 1205117.00
⑧ 300mm R/F Pipe	7.50 m				✓
	@ Rs 952.31/m				Rs 7142.00
⑨ Boundary Pillar	20 Nos				✓
	@ Rs 522.00/each				Rs 10460.00
⑩ Km Stone	02 Nos				✓
	@ Rs 2339.94/each				Rs 4880.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F Ameerah				R ₁	
12. 200 mm stone			01 Nos		
			@ R ₁ 632.78/each	R ₁	633.00
13. 600 mm triangle			02 Nos		
			@ R ₁ 3505.00/each	R ₁	7010.00
14. 600 mm Circular			02 Nos		
			@ R ₁ 4685.32/each	R ₁	9371.00
15. Road marking		49.00 m ²			
			@ R ₁ 859.51/m ²	R ₁	42116.00
16. MMGSY Sign board		04 Nos			
			@ R ₁ 10271.72/nos	R ₁	41087.00
				R ₁	2080431.00
Add GST 12%				R ₁	249652.00

Add L-Cess 1% - R₁ 20804.00

Add S fee - R₁ 27388.00

R₁ 2378275.00

Less 22.71% below (-) R₁ 540106.00

R₁ 1838169.00

Previous Payment - R₁ 948628.00

R₁ 889541.00

25/07/2023

25/07/2023