

~~HHVSH~~
~~SC~~

MB No - 3633

Schedule XLV-Form No. 134

~~25-20-21~~

Pyrites

DIVISION

Barnman Lk.

SUB-DIVISION

Arach James Piquet

MEASUREMENT BOOK

*HHVSH to H6657019 Yadar 704
H6657019 - 704*

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	PMGSY Road				
	Kabzistan via yadw Tola				
	musalmen Tola				
Name of Agency:-	Anup Kumar				
	Bareilly.				
Agreement No:-	R2 SBD/2020-21				
Agreement Amount:-	5341017.00				
Date of Commencement:-	21/09/2020				
Date of completion:-	20/06/2021				

①	30	plv MNGSY title			
		information board all			
		comple. job.			
		1x0.2 NOS		= 2 NOS	
②	1	plv setting out pillar			
		all complete job.			
		1x0.550 Km		= 0.550 Km	
③	2	plv clearing and grubbing			
		2000 land all complete			
		job.			
		5x30m x 2.50m		= 525.00m ²	
		5x30m x 2.50m		= 525.00,,	
		5x30m x 2.50m		= 525.00,,	
		3x30m x 2.50m		= 315.00,,	

Continuation

R.P.R. 38,17,915.40

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
33.74 m ² C.P.V. T.F.B.P. 49					
@ Rs 6688/91/m ²					Rs. 22565382
(28/24) P/V REC H.P (1x100 m ²)					
all comp job					
7.50 m ² C.P.V. T.F.B.P. 49					
@ Rs 3445.37/m ²					Rs. 2584027
(28/35) Rotating on parapet wall					
all comp job					
20.64 m ² C.P.V. T.F.B.P. 49					
@ Rs 9877/m ²					Rs. 2038.61
					Rs. 40,71,478.10
					Say Rs. 40,71,478.00

Addition @ 127.45 Rs. 4,88,578.00

Add Less @ 17.4 Rs. 40,715.00

Add 2.5 F @ 107.45 Rs. 50,041.00

Rs. 46,50,812.00

Less 0057. Below Rs. 2,326.00

Rs. 46,48,486.00

Less previous payments Rs. 43,58,290.00

Payable Rs. 2,90,196.00

Shy
25/5/23
JC

Shy
25/5/23
AD

25/5/23
EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT
WORKS DIVISION, PURNIA

26/5/23