

Name of Road:- Barra Karmi Ke Ghar to Barra Sahani tol.

Schedule XLV-Form No. 134

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जयनगर

SC

DIVISION

Jaynagar

SUB-DIVISION

1209

MEASUREMENT BOOK

Virendra Kumar

3rd on A/c B-4

Sch. XLV—Form No. 134

10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Baira kami ke Ghar to Baira Sahani to)					
Agency:- vinendra kumar					
Agreement no:- 53 SBD/2020-21 mmasy (sc)					
Date of commance:- 04-09-2020					
Date of completion:- 08-09-2021					
(1/i) providing and fixing Bench mark pillar and Reference pillar -do-do- -EL					
P-7 Qty: 07 nos @ Rs. 2425.32/nos -Rs. 16977.20					
(2/i) Clearing and Grubbing Road land -do-do-EL					
P-7 Qty: 0.302175 Hec @ Rs. 51133.76/Hec -Rs. 15451.20					
(3/S.C) Construction of embankment -do-do-EL					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
A/S for 100m lead @ 20%.					
P-8 Qty: 211.78 m ³					
@ Rs. 175.22/m ³ - Rs.					37108.2
B/S for 100m lead @ 20%.					
P-8 Qty: 847.12 m ³					
@ Rs. 140.12/m ³ - Rs.					118707
4/8 providing G.S.B. Gr-1					
do do - E.I.					
P-8 Qty: 610.44 m ³					
@ Rs. 2952.19 m ³ - Rs.					1802135
					Rs. 1990378.2

Add GST @ 12% Rs.	238845.20
Add L. cess @ 1% Rs.	19904.20
Add S. fee @ 10% Rs.	31929.20
	Rs. 2281056.20
Below 11.11% Rs.	253425.20
	Rs. 2027631.20
Less previous payment Rs.	1419343.20
	Rs. 608288.20
Sanshi	
23-05-2023	
J.C.	

Continuation