

Sagar Chavraman Nurni 0706
M.M.G.S.Y. ~~to~~ 40334
Schedule XLV-Form No. 314

Executive Engineer

R.W.D. (W) Division

Motivation

DIVISION

A.G. R.W.D. (20) SUB-DIVISION

Kotwar,

MEASUREMENT BOOK

M.B.N. 6027.

4th on A/c bill

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work- Constn of road from					
Sagar Churaman Numa Tal to					
1.35 under HH (S)					
Agency- M/S Radhey Krishna Constn					
Agreement No- 69 SBD/2020-21					
Agreement Value- 6632.497=a					
Date of start - 21/09/2020					
Date of completion- 20/06/2021					
Actual date of completion- 30/03/2022					
Further work- Nil					
Hence Measurement- Nil					

Abstract of cost					
① Constn of benchmark					
Q-VTB/P22(1)= 0.780 km					
c h 10586.63/km-h. 8258=a					
② Constn of Ref. Pillar					
Q-VTB/P22(2)= 0.780 km					
c h. 11026= 10/Km h. 2600=a					
③ Cleaning and grubbing road land					
Q-VTB/P22(3)= 0.23 hect					
c h- 51133= 76/ha h. 11761=a					
④ Constn of embankment lead					
up to 100 m					
allof xch					

Continuation

[illegible]