

House of Tapasbhar Rat
Schedule XLV Form No.-134
BIHAR P.W.D.

North Bihar
To Top

A.E. R. W. D. Works

DIVISION

Patna

SUB-DIVISION

M.B.N. 5481

MEASUREMENT BOOK

5th on A/c bill

39

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road from H/O Tabaswar Raut to Tdy under H.N.G.S.Y					
Agency- H/S North Bihar constn C.O.					
Agreement No- 79 SBD/2020-21					
Date of start- 21/12/2020					
Date of completion- 20/12/2021					
Actual date of completion- 20/12/2021					
Further work- Nil					
Hence Measurement- Nil					
As per					

Abstract of cost

① Constn of benchmark

Q-VTD/P32① = 0.950 Km

e R 10536.21/Km R. 10009=a

② Constn of Ref. Pillar

Q-VTD/P32② = 0.950 Km

e R 10936.27/Km R. 10389=a

③ Clearing and grubbing road land

Q-VTD/P32③ = 0.285 ha

e R 51133.76/ha R. 14573=a

④ Constn of embankment lead up to 10m

Q-VTD/P32④ = 375.62m³

e R 202=52/11 R. 76071=a

Continuation

