

Uttar Pradesh House totemally Road
Patna House. (SC)
Schedule XLV-Form No. 134

गणतन्त्र काय विभागाय काय मंत्रालय सुदी
DIVISION

गणतन्त्र काय विभागाय काय मंत्रालय सुदी
SUB-DIVISION

Measurement Book No-2812

Office:- Chamber Library Court Pvt. Ltd.

3rd on A/c Soil
Measurement.

10
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work — Constn of Rd. from					
Umashay House to P. Husy Road					
Rajendra Ram House in Bolehra					
Block under P. Husy.					
N/Agency — Chandra Bishu					
Constn pur. Ltd.					
Chintaman pur, Motihari					
Agreement No — 132 SBD/2021-22					
Date of Start — 15.02.2022					
Date of Comp — 14.11.2022					
Item ① RM supplying prime					
(Cost 132) Road at Comp					

Qty —	426.56m ³			
Cost —	21075m	168746		m ²
Item ① Constn of WB in				
BT portion, do do, all				
Comp 20m	4.05m			
31 405 x 30m x 0.20m =		753.30m ³		
1 x 20m x 4.05m x 0.20m =		16.20m ³		
Total		769.50m ³		
Add 2% for extra widening (H)		15.39m ³		
Total		784.89m ³		
Item ② P/W & Laying WBH II				
in BT portion.				
31 405 x 30m x 0.75m x 0.075m =		261.56m ³		
1 x 20m x 0.75m x 0.075m =		5.63m ³		

Continuation

Total 267.19m³

Particulars	Details of work (quantity)	Unit	Rate	Amount
(1) PIV & Fixing (carriage)	General carriage, TMB, page (7)			
Qty —	1.150 km.			
@ Rs. 4015.40 / km	—	Rs.		4617.70
(2) PIV & Fixing Reference pillar.	TMB, page (7)			
Qty —	1.150 km.			
@ Rs. 1845.98 / km	—	Rs.		2112.87
(3) Site clearing & grubbing	TMB, page (7)			
Qty —	0.46 Hae.			
@ Rs. 5200.00 / Hae.	—	Rs.		2392.00
(4) Constn of embankment	TMB, page (7)			
(a) lead 100 m.	Qty — 525.84 m ³			
@ Rs. 152.15 / m ³	—	Rs.		80006.20
(b) lead 1000 m.	Qty — 101.17 m ³			
@ Rs. 190.52 / m ³	—	Rs.		19280.24
(5) Constn of sub grade	TMB, page (7) Qty — 2705.94 m ³			
@ Rs. 191.76 / m ³	—	Rs.		518776.12
(6) Constn of USB (BT)	TMB, page (10) Qty — 784.89 m ³			
@ Rs. 2733.44 / m ³	—	Rs.		2145450.21
(7) Constn of USB (DCC)	TMB, page (7) Qty — 56.25 m ³			
@ Rs. 2733.44 / m ³	—	Rs.		153756.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Plv & (laying) with M D (B.T)					
TMB, page (1) (2) (3)					
@ R. 332.02 / m ²					
(9) Plv & applying prime coat (981) TMB, page (11)					
Qty - 3633.75 m ²					
@ R. 43.02 / m ²					
(10) Plv & applying face coat (R. 1) TMB, page (11)					
Qty - 3633.75 m ²					
@ R. 14.72 / m ²					
(11) Plv & (laying) Mix Seal surface with 20mm thickness					
TMB, page (11) Qty - 3633.75 m ²					
@ R. 213.01 / m ²					
Total R. 4838653 =					
Add 12% W.T -					
Add 1% (labour loss A.L.)					
Add 8R -					
Total R. 55674772 =					
0.11% loss -					
Total R. 5561353 =					
less previous payment R. (-) 2698742 =					

Continuation

Total R. 2862611 =

Approved
 29/4/23
 S.E.

Sd/-
 01/05/23

Ch P
 (Sd/-)

PTO