

Jathi (Surup Yadav ke char) to yadav Tola (MMBSY GEN)

Schedule XLV-Form No. 134

Phulparas

DIVISION

Khudanna

SUB-DIVISION

MB No - 382/2023-24

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस कार्य पुस्तक में शामिल द्वारा
मुद्रित 100 (एक सौ) पृष्ठ हैं। जो इसका उचित अंश
समाप्त कार्य समाप्त, कार्य उत्तर-सहित
की निर्माण किया जाता है।

[Signature]
12-04-2023

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
[Signature]
12-04-2023

Sch. XLV—Form No. 134

Phulparas DIVISION
Idhaura SUB-DIVISION

Measurement Book

No. 382/2023-24

Name of Officer

[Signature]
12/4/23

EXECUTIVE ENGINEER

Rural Works Department

Works Division Phulparas

Date of first entry

[Signature]
12-04-2023

Date of last entry

Est on A/c Bill

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Local name - Const. of Rd. from Jathi'					
(Suramp Lal Yadav ke Ghar)					
To Yadav Toi					
Name of agency - Rajdhar Kumar Yadav					
Haridraha Rustampur, Belki					
Agreement No - 07 SBD / 2023-24					
Date of start - 12/4/2023					
Date of completion - 11/4/2024					

1) Providing & fixing of working benchmark pillar 2 nos per 8 x 2.38 K.m = 19 nos.

2) Clearing and grubbing of land including uprooting etc
 $2 \times 20 \times 50 \text{ m} \times 1.75 \text{ m} = 3500 \text{ m}^3$
 $2 \times 20 \times 50 \text{ m} \times 1.75 \text{ m} = 3500 \text{ m}^3$
 $2 \times 7 \times 50 \text{ m} \times 1.75 \text{ m} = 1225 \text{ m}^3$
 $2 \times 30 \text{ m} \times 1.75 \text{ m} = 105 \text{ m}^3$
 8330 m^3
 0.833 Hec

3) Dismantling of existing structure like culvert bridge retaining etc
 $3 \times 3.5 \text{ m} \times 1.54 \times 0.15 \text{ m} = 2.42 \text{ m}^3$

Continuation
 $3 \times 2 \times 6.20 \times 0.825 \times 3 \text{ m} = 92.07 \text{ m}^3$
 $3 \times 5 = 15$
 109.49 m^3

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10) Providing and laying					
Qty vide T.M.B Pg-3					
30 m ³ @ Rs 7241.48 =					217244
11) Excavation for roadwork					
Qty vide T.M.B Pg-3					
81 m ³ @ Rs 99.69 =					8075
12) Construction of embankment					
Qty vide T.M.B Pg-3					
488.4 m ³ @ Rs 248.25 =					121245
Qty vide T.M.B Pg-3					
1953.6 m ³ @ Rs 177.85 =					347448
13) Construction of G.S.B by R					
Qty vide T.M.B Pg-4					
772.6 m ³ @ Rs 4234.94 =					3293089
14) Construction of G.S.B by N.C					
Qty vide T.M.B Pg-4					
281.25 m ³ @ Rs 4234.94 =					1191077
					6713433
Add G.S.T 12%					805612
Add I.C 1%					67134
Add S.F 10%					74729
					7660908
Minus 18% below as per agreement					1378963
Total					6281945

Continuation

Archival Shree
30/5/2023
g.c