

RUPPAR KASH SINGH

JAFARGHANS PART-1 ROAD MMGSY-GEN
SARAFAT-
Schedule XLV-Form No. 134
KE GHAR TO JAFARGHANS.

R.W.D. KATHAR — DIVISION

KATHAR — SUB-DIVISION

No - 2106

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					II HON A/C B.M.
name of work - Conts & maint of road					
Location - Jafargam Panch. Road					
starting pt. to end pt. of Jafargam					
under m.m.s.					
Agency - Sd. Rup Parkash Singh					
At - Utanli Chowk					
Post PS - Maranga					
Agreement no - 02 SBD / 2021 - 2022					
Date of Commencement - 08/04/2021					
Virtual date of Completion - 07/04/2022					
Actual date of Completion - 05/04/2022					
<u>Abstract of cost</u>					

<u>(1) Listing of Benchmark & Pillar</u>					
<u>i) Bench mark pillars</u>					
vide dt. page no - 78					
03.00 m @ 4052.15 / m =					12174.00
<u>ii) R.L. pillars</u>					
vide dt. page no - 78					
11.00 nos @ 1854.00 / nos =					20394.00
<u>(2) clearing & grubbing of road</u>					
Land ext.					
vide dt. page no - 78					
1.951 m @ 53879.81 / m =					105120.00
<u>(3) Const of Embankment with</u>					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. I	RS-	187159.00
Add for segregation FCC RS-					291047.00
					21440069.00
(Less for below 10-38% RS-)					2356364.00
				RS-	19083805.00
Less for previous paid RS-					14479984.00
				B-	1586113120
				RS-	4603821.00
				B-32,22,674.20	
				Limit Allotment B-	9207652.00
ceg					
and					
16/04/23				AE	

<u>IVth on A/c memo of payment</u>					
SD8/-	73	661	2	00	
IT1/-	92	08	2	00	
Lcess1/-	92	08	2	00	
SCSTI/-	92	08	2	00	
CSTI/-	92	08	2	00	
Roilix2-	4	20	21	2	00
SF-	14	58	6	2	00
cheque-	753	665	2	00	
Total:-	9,20,765	2	00		
Passed for B-9,20,765.20 (Rupees Nine lac twenty thousand seven hundred sixty five only.)					
Signature					
25/04/23					
Executive Engineer					
R.W.D. (W) Division, Katihar					
Continuation					
24-04-2023					

579104
25/4/2023V0-110-09
25/4/2023