

NAME OF ROAD - Panapur Bhoynag Patuse Turki 48
Harajan Tolg Tak

Schedule XLV-Form No. 134

MIB No. 742

MMUST
(Wren)

Executive Engineer
Rural Works Department
Works Div. Marhaura

DIVISION

Panapur

SUB-DIVISION



MEASUREMENT BOOK

Bhendra Kumar Singh

6th and final Bill

46

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name at work:-	Construct Road from				from
	Panapur-Bhorla path to				
	Turki Hanjira talu under				
	mmbs (Gen)				
Length:-	1.225 km				
Agency:-	Shri Birendra Kumar Singh				
Agreement No:-	11/MMBSY/SBV/2020-21				
Date at start:-	26.06.2020				
Date of Completion:-	25.06.2021				
Date of Actual Completion:-	21/04/2022				
Rate:-	10% below				
Date of entry:-	16/05/2023				
Further Measurement					
Nil					
 19-5-23 A.C.  16/05/23 SE					
<u>Abstract of work.</u>					
1/2 clearing & grubbing of Road land					
—do—do— all complete job					
- 40, 0.735 Hec of 49803.13/He					36605.00
Pro & fixing working B.m. pillars					
—do—do— all complete job					
40, 1.225 km of 667580/km					8178.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.A.R.	44,783:00
3/7 Const ⁿ of Embankment with					
L-100m - do - do - all complete job					
P-41	115.85 m ³ of	183.17 / m ³			21,220:00
4/6 Const ⁿ of Embankment with					
L-100m - do - do - all complete job					
P-41	49.65 m ³ of	187.51 / m ³			9310:00
5/8 Const ⁿ of Sub-grade & shoulder					
- do - do - all complete jobs					
P-41	1213.33 m ³ of	224.95 / m ³			72,939:00
6/5 Excavation for Road way (Box					
Cutting) - do - do - all complete jobs					
P-41	72.00 m ³ of	82.01 / m ³			5905:00
7/10+15 Const ⁿ of L.S.B grad within rd					
- do - do - all complete job					
P-41	642.70 m³ of	3551.16 / m³			2282331:00
	642.70				2282331:00
8/11+16 Paving & spreading W.B.M. for					
- do - do - all complete jobs					
P-41	347.98 m³ of	4450.71 / m³			1548758:00
	347.98				1548758:00
9/ Const ⁿ of Embankment with					
deposite - do - do - all complete job					
P-41, 92.	43.20 m ³ of	50.67 / m ³			2189:00

Go P ~~4187435:00~~
~~3842774~~
4187435:00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	R	41,87435.00
10/ Construct 4m reinforced pcc					36,112.7742
m30 - do - do - all complete job					
P-42 199.98 m ³ @ 8564.51/m ³				R 17	12,731.00
11/ E/W excavation in foundation					
- do - do - all complete job					
P-42, 15.662 m ³ @ 285.71/m ³				R	4425.00
12/ Pro pcc mis in foundation					
- do - do - all complete job					
P-42, 1.881 m ³ @ 6193.64/m ³				R	11650.00
13/ Pro pcc mis in foundation					
- do - do - all complete job					
P-42, 14.609 m ³ @ 6193.14/m ³				R	90,476.00
14/ Pro & laying RCC MP3 600 mm Ø					
H.P - do - do - all complete job					
P-42, 7.50 m @ 1268.24/m				R	9512.00
15/ Pro L fixing mms 600, 600 & 600					
Citizens - do - do - all complete job					
P-42, 03 Nov @ 9733.62 cmt				R	29201.00
16/ Pro Laying Poles & Cables					

Continuation

Qo R 60,45,480.00
~~55,00,819.00~~
60,45,480.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B & R		60 45480:00 55 00819:00 60 45480:00
— do — do all complete for					
P-43, 3389.81 m ² of 54.45/m ²					1,84,575:00
17/ Pro & applying Tack coat with					
RS1 - do - do all complete for					
P-43, 3389.81 m ² of 18.50/m ²					62,711:00
18/ Pro, laying & rolling 20 mm thick					
M.S.S do - do all complete for					
P-43, 3389.81 m ² of 226.64/m ²					7,68,267:00
19/ Pro, laying Hot applied Road					
marking - do - do all complete for					
P-43, 66.00 m ² of 957.11/m ²					63,169:00
20/ Pro, laying Hot applied Road					
marking - do - do all complete for					
P-43, 179.00 m ² of 851.80/m ²					1,52,472:00
21/ Pro & laying Curing by K.M Stone					
— do — do — all complete for					
P-43, 02 Nos of 2536.32 each					5073:00
22/ Pro & laying R.C.M.S 200 m Stone					
— do — do — all complete for					
P-43, 05 Nos of 710.91 each					3555:00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					8740641 B.R.R. 22 85302.00 79,85,302.00
23/ Pao 2 fixing R.C. Boundary pillar					
— do — do all complete job					
P-44, 16 Nos @ ₹ 556.56 each					₹ 8905.00
24/ Pao 2 fixing Direction Sign board					
— do — do all complete job					
P-44, 02 Nos @ ₹ 2740.41 each					₹ 5481.00
25/ Pao 2 fixing Traffic Sign board					
— do — do all complete job					
(i) 600mm equilateral triangle					
P-44, 02 Nos @ ₹ 1642.23 each					₹ 3295.00
(ii) 600mm Circular					
P-44, 02 Nos @ ₹ 1691.81 each					₹ 3384.00
(iii) 600 x 400mm rectangular					
P-44, 01 No @ ₹ 1687.28 each					₹ 1687.00
26/ Pao 2 laying R.C. NP 3 300mm x 8					
H.P. — do — do all complete job					
P-44, 05.00m @ ₹ 776.95/m					₹ 3885.00
					₹ 73,11,939.00
Less 10% As per below rate					₹ 7,31,194.00 ₹ 6,67,845.00
					₹ 65,80,745.00
Less previous Payments					₹ 59,60,214.00 ₹ 6,20,531.00 ₹ 6,20,531.00
					₹ 6,20,531.00

13-5-23
A-E

Continuation
16/05/23
St

₹ 6,20,531.00