

Post A :- Samithara Bhaskiya to Tikkar Kastiya
Schedule XLV-Form No.-134

24 SB 7/2021-22

MMGS 4 (SC)

Part:-A

DIVISION

SUB-DIVISION

1525

MEASUREMENT BOOK

Systematic & Advance
Part. I & II.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(A/32) providing plain/ Reinf in foundation M-20					
= 71.50 m ³ vide & TMB P-5					
54.61 m ³ — do — P-8					
T = 126.11 m ³ @ Rs 6557 = 52/m ³ Rs 826969 = 00					
(5/35) painting on parapet walls					
= 82.56 m ² vide & TMB P-2					
@ Rs 100 = 76/m ² = Rs 8319 = 00					
(6/34) providing and laying R.C.C NP 3 grade Humepix					
= 30.00 m vide & TMB P-2					
@ Rs 3713 = 31/m = Rs 111399 = 00					
(7/38) s/f/f HYSD bar reinf in sub structure					
= 6.662 MT vide & TMB P-5					
Limit to 6.62 MT					
@ Rs 54453 = 15/MT = Rs 360480 = 00					
(8/37) providing and laying R.C.C M-25 in sub-structure					
= 42.41 m ³ vide & TMB P-5					
@ Rs 7490 = 84/m ³ = Rs 317686 = 00					
(9/41) providing and laying R.C.C M-30 in Super structure					
= 21.30 m ³ vide & TMB P-7					
@ Rs 8141 = 44/m ³ = Rs 173413 = 00					
c/f. 3559698 = 00					

B/f = Rs 4188290 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16/8 Construction of Granular sub base by providing well graded materials					
= 1296.0 m ³ vide Sd/TMB P-11					
@ Rs 2985 = 87/m ³					Rs 3869687 = 00
					T = Rs 8057977 = 00
Add 12% G.S.T =				Rs	966957 = 00
Add 1% L.Cess					80580 = 00
S.F.				Rs	19897 = 00
				T = Rs	9125411 = 00
Below 0.11%				@ Rs	10038 = 00
				Rs	9115373 = 00

05/02/23
AE