


Final Bill

43



Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const. of road - from Majhwaliya PWD to Panday toll under mmsy					
Agency - Mrs Narayani Nimmon					
Agreement No - 183 SBA/mmsy/21-22					
Date of start - 31.12.2021					
Date of completion - 30.12.2022					
Actual Completion - 29.12.2022					
measurement - NIL					
 9/5/23 JE					
 9/5/23 JE					
<u>Abstract of cost</u>					
(1) Const of working benchmark - do - 2.795 km vide page (35)					
@ Rs. 5689.85 / km —————					Rs. 15903 =
(2/2) Const of reference pillar's - do - 2.795 km vide page (35)					
@ Rs. 3034.29 / km —————					Rs. 8485 =
(3/3) clearing & grubbing of road land - do - 0.838 Hect vide page (35)					
@ Rs. 53879.82 / Hect —————					Rs. 45178 =

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3750 m wide page (39)					
@rs. 732.62/m					Rs. 274732
(26/30) planting of trees by road side - do -					
140 Nos wide page (39)					
@rs. 855.50/each					Rs. 119770
(27/31) P/V earthwork in excavation for foundation - do -					
328.80 m ³ wide page (40)					
@rs. 283.94/m ³					Rs. 93359
(28/32) P/V sand filling in foundation - do -					
20.075 m ³ wide page (40)					
@rs. 444.32/m ³					Rs. 8920
(29/34) P/V P.C.C. m-15 grade in foundation - do -					
27.875 m ³ wide page (40)					
@rs. 6671.40/m ³					Rs. 169240
(30/39) P/V R.C.C. m-25 grade in box celi -					
143.475 m ³ wide page (40)					
@rs. 7543.68/m ³					Rs. 1082329

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(31/40) P.V. Back Filling behind abutment - do -					
82.80 m ³ vide page (40)					
RS-2936.59/m ³					RS-243150-
(22/21) P.V. weepholes in R.C.C. abutment - do -					
140 Nos vide page - (40)					
RS-83.46/each					RS-11684-
(33/43) supplying fitting & placing HYSD bar -					
9.40 MT vide page - (41)					
RS-4977.74/MT					RS-461331-
					RS-18067332-
Add G.S.T. @ 12%					RS-2168080
Add L. cost @ 1%					RS-180673
Add S. Fee					RS-239660-
					RS-20655745
less 6.66% below					RS(-)1375673-
					Rs. 19280072
less previous payment. N					12739372
					Rs 6540700-
					
9/5/23					
J.E					
					
9/05/23					
A.E					