

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const. of road -					
From Lal Saraya Bazar to					
Harizan tola.					
Agency - M/s Jai Bhawani Construction					
Agreement NO - 131 SBD / MMRSY / 21-22					
Date of start - 22.07.2021					
Date of completion - 22.07.2022					
Actual completion - 19.06.2022					
Measurement - NIL					
A 28/5/23 JE  21/6/24 AE					

<u>Abstract of cost</u>					
(1/1) Plv. const. of working					
Bench mark - do -					
2.60 Km vide page - (43)					
@Rs. 10466.20/km ————— Rs. 27212 =					
(2/2) Const. of reference					
pillars - do -					
2.60 Km vide page (43)					
@Rs. 10818.50/km ————— Rs. 28128 =					
(3/3) clearing & grubbing of					
road land - do -					
0.78 Hact vide page (43)					
@Rs. 51133.76/Hact ————— Rs. 39884 =					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(²⁷ / ₃₀) Planting of trees by road side - do -					
178 Nos vide page - (42)					
@ Rs. 819.92/each					Rs. 145946=
(²⁸ / ₃₁) P/V earthwork in excavation for foundation					
18.72 m ³ vide page - (48)					
@ Rs. 269.92/m ³					Rs. 58906=
(²⁹ / ₃₂) P/V Sand Filling in foundation -					
9.78 m ³ vide page - (48)					
@ Rs. 400.59/m ³					Rs. 3910=
(³⁰ / ₃₃) P/V p.c.c. m-15 grade in foundation -					
15.12 m ³ vide page - (48)					
@ Rs. 6007.96/m ³					Rs. 90840=
(³¹ / ₃₄) P/V R.C.C m-25 grade in box cell - do -					
90.84 m ³ vide page - (48)					
@ Rs. 7514.30/m ³					Rs. 682599=
(³² / ₄₀) P/V Back Filling behind abutment - do -					
57.60 m ³ vide page - (48)					
@ Rs. 2840.96/m ³					Rs. 163639=

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(33) (41) P.V. weepholes in R.C.C. abutment -					
80 Nos vide page - (48)					
@ RS-83.11/each -					RS-6649=-
(34) (42) P.V. laying boulder apron - do -					
75.60 m ³ vide page - (49)					
@ RS-3571.87/m ³ -					RS-270033=-
(35) (43) P.V. supplying Altimeter Placing HYSD bar 6.44 MT vide page - (49)					

@ RS-45965.34/MT -	RS-296017=-
	RS-14953235=-
Add G.S.T @ 12%.	RS-1794388=-
Add V.C.E.S @ 1%.	RS-149532=-
Add S. fee	RS-189296=-
	RS-17086451=-
Less 0.01% below RS	1709=-
	Total RS-17084742=-
Less previous payment RS	14883473=-
	Total RS-2201269=-

28/05/23
JC

28/05/23
AC