

2-1674136-02

dis toky to preonagor
UNDER (MMHSY-SC)

Schedule XLV Form No. 134.

Borssy DIVISION

demdkhona SUB-DIVISION

Measurement Book 1536

ASHISH - Kumar Singh
Agreement-140-120-500-2020-21

4th and final bill

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction and maintenance of Road Das tola to Prem Nagar					
under M.A. (SC) :-					
Agency :-	Ashish Kumar Debbarma Executive Engineer				
Agreement No :-	120 SBD / 2020-21				
Date of start :-	07-08-2020				
Date of completion :-	06-05-2021				
Actual date of completion :-	15-03-2022				
Record measurement					NIL
Measurement					
Abstract of cost					
(1) Pl & fixing of working benchmark pillar :-					
Leat	Q.V.T. M.B.P. - (21)				
	@ 4374.73/leat - RS: 4375.00				
(2) Pl & fixing of working Ref ⁿ pillar :-					
Leat	Q.V.T. M.B.P. - (21)				
	@ 1997.04/leat - RS: 1997.00				
(3) Cleaning & grubbing road land :-					
0.266 leat	Q.V.T. M.B.P. - (22)				

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
reftangular board:					
2 each	Q.V.T. 19.3.10			(24)	
	@ 7006.41/each			RS.	14013.00
(11) 900 mm octagon board					
2 each	Q.V.T. 19.3.10			(24)	
	@ 8929.80/each			RS.	17859.00
(15) p.v. & laying of					
hot applied thermo-					
plastic compound					
75.80m ²	Q.V.T. 19.3.10			(24)	
	@ 834.30/m ²			RS.	63240.00
(16) planting of tree by					
the road side					
19 each	Q.V.T. 19.3.10			(24)	
	@ 818.87/each			RS.	15558.00
(17) p.v. & laying of					
RCC pipe 300mm					
dia					
1 each	Q.V.T. 19.3.10			(25)	
	@ 9831.00/each			RS.	9831.00
				RS.	2646130.00
Add 12% GST @				RS.	317536.00
Add 1% Less @				RS.	26461.00
				RS.	2990127.00
less 0.02% below					
				RS.	598.00

Continuation

C.O. RS. 2989529.00

A. H. S. 2
 8
 25
 Executive Engineer
 Rural Works Division
 Barsoi