

मिशन

MMGSY

Schedule XLV Form No. 134.

जामुन जमजम मम्म रोड तब नववका तबल

कािराकाव

DIVISION

अर - 16/500/ मम्मस्य/ 2021-22

SUB-DIVISION

अग्रवत वल्ले - 50,49,016-60

Measurement Book

(M/S GANPATI ENTERPRISES)

1630

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/WORK: Construction of road from					
Jamui Jhajha main road to					
Nawka Tola Kairakado. Under					
M.M. G.S.Y.					
Agency: - M/s Ganpati. Enter Prices					
Prep - NIKKI Kumari, W/o Manish Kumar					
As. No - 18/325/M.M. GSY/2021-22.					
Date of Work start - 9-03-2022					
Date of Completion - 8-12-2022.					
Ap. value (est. cost) - Rs. 42,90,111 = 40.					
Rate quoted 11.11 % Below.					
(1/1) Plv and fixing B.M. Pillar					
Qty V.P. - 1 item (1/1)					
0.800 Km @ Rs 30982 = 84 Km Rs 24,786 = 40					
(2/2) cleaning and grubbing					
road land - do - 2/1					
Qty V.P. - 1 item (2/2)					
0.28 Hec @ Rs 51133 = 76 Hec Rs 14,317 = 40					
(3/3) Constn of embankment					
with materials obtained					
from borrow pits lead					
up to 1000 m - do - 2/1					
313.327 m ³ Qty V.P. M.B. 1629, P-14, item 10					
but 311.90 m ³ @ Rs 175 = 22 m ³ Rs 54,651 = 40					
(4/4) for lead up to 1000 m - do					
1034.318 m ³ Qty V.P. M.B. 1629, P-14, item 10 (ii)					
but 1029.98 m ³ @ Rs 135 = 12 m ³ Rs 1,39,171 = 40					
Continuation Rs 2,32,925 =					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B. P R _s	2,32,925
(4/4) Construction of Subgrade					
and earthen shoulder - do					
2053.52m ³ @ V.T.M.B. 1629, P-14 (10)					
but 2028.53m ³ @ R _s 176 = 86/m ³ - R _s 358,766 =					
(5/5) Construction of G.S.B. grade					
- do E.I.					
5.039m ³ @ V.T.M.B. 1629, P-9 (3)					
81.81m ³ @ R _s					
@ ply V.P.					
(5/5) (5/5+10) Constn of G.S.B. grade					
- do E.I.					
486.00m ³ @ V.T.M.B. 1629, P-4 (3)					
5.039m ³ @ V.T.M.B. 1629, P-9 (3)					
81.81m ³ @ V.T.M.B. 1629, P-9 (2)					
572.849m ³					
at 572.67m ³ @ R _s 1535 = 41/m ³ - R _s 8,79,283 =					
(6/6) Plv and laying W.B.M. Gr-3					
- do E.I.					
@ V.T.M.B. 1629, P-10 (4)					
227.25m ³ @ R _s 2226 = 09/m ³ - R _s 5,05,879 =					
(7/7) Plv and applying ^{Primer} tack					
Cost - do E.I.					
@ V.T.M.B. 1629, P-11 (5)					
2272.50m ² @ R _s 42.41/m ² - R _s 96,831 =					
(8/8) Plv and applying tack					
Cost - do E.I.					
Continuation					R _s 20,73,684 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Q.P.R	20,73.684=
Qty V.T.M.B. 1627, P-11 stu (6)					
2271.50m ² @ Rs 14=48/m ² — Rs					32906=
(9/9) P.V. laying & rolling of close graded Premix					
Qty V.T.M.B. 1627, P-11 stu (9)					
2271.50m ² @ Rs 204=78/m ² — Rs					4,72,635=
(10/11) Construction of Unreinforced c.e. Pavement — do —					
Qty V.T.M.B. 1627, P-12 stu (8)					
131.20m ³ @ Rs 6774=74/m ³ — Rs					8,21,098=
(11/13) P.V. and laying of R.C.C.					
Pipe duct 300mm dia P. —					
Qty V.T.M.B. 1627, P-8 stu (1)					
22.50m @ Rs 1556=29/m — Rs					30,517=
(12/14) R.C.C. 15 grade & blaster level stone —					
(i) K.M. Stone —					
Qty V.T.M.B. 1627, P-15 stu (12)					
210 Nos @ Rs 1911=77 each Rs					3824=
(ii) 200 mm Stone —					
Qty V.T.M.B. 1627, P-15 stu (12)					
3.00 Nos @ Rs 486=208 each Rs					1458=
(13/15) P.V. and fixing of retro reflectors to table					
Sign Board — do —					
Continuation					Rs 34,36,122=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P	Rp	34,36,122=
(i) 600 mm equilateral triangle					
Qty V.T.M.B. 1629, P-14, 11 (i)					
3.00 Nos @ Rp 3416=9 each Rp					10,248=
(ii) 600 mm circular					
Qty V.T.M.B. 1629, P-14, 11 (ii)					
2.00 Nos @ Rp 4641=26 each Rp					9284=
(iii) 800 mm X 600 mm rectangular					
Qty V.T.M.B. 1629, P-14, 11 (iii)					
3.00 Nos @ Rp 6542=99 each Rp					19,629=
(iv) 600 mm X 400 mm rectangular					
Qty V.T.M.B. 1629, P-14, 11 (iv)					
2.00 Nos @ Rp 4516=30 each Rp					9033=
(14/16) Road marking and laying of					
hot applied thermoplastic					
Compound					
(i) Road marking on RT					
Surface					
Qty V.T.M.B. 1629, P-12, 9 (i)					
120.00 m ² @ Rp 735=44/m ² Rp					88253=
(ii) Road marking on					
c.c. surface					
Qty V.T.M.B. 1629, P-12, 9 (ii)					
40.00 m ² @ Rp 835=34/m ² Rp					33414=
(15/14) Rec. mis. grade on					
Boundary Pillar					

Continuation

Rp 36,05,983=

Scanned with CamScanner

Scanned with CamScanner