

12¢ on A/c Bill

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
1st and Final Bill					
Name of work:- Thawe Puigg mardir					
to Yadpur road to Baidila					
Kunhar Tola under MMSTY.					
Agency:- Sanjeev Kumar					
Agg. No - 39 SBD/2020-21					
Date of Commencement - 17-05-2020					
Date of Completion - 16-06-2021					
Actual date of Completion - 15-07-2022					
Measurement					NIL
By Sanjeev Kumar					By Sanjeev Kumar
ABSTRACT OF COST					
① Cost of working -					
Perch work - Tech. M.					
0.600 km vide TMB Page 33					
@ Rs 5211.72/km - H 312620					
② Cost of settlement					
Pillar - Tech. M.					
0.600 km vide TMB Page 33					
@ Rs 2920.60/km - H 1752200					
③ clearing and grubbing					
road land - Tech. M.					
0.18 Ha vide TMB Page 33					
@ Rs 51137.38/Ha - H 920500					
④ Cost of embankment					

Continuation

Scanned with CamScanner